

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 688
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 898
Form HC-10A (Rev. 6/80)	04-0120F4	Date	10/31/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 - Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equ. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	0										Bognaes, Bob RSC
2	1	Assistant General Foreman	0										Bell, Joe RSC
3	1	Foreman	8										Greenlee, Tim RSC
4	1	Ironworker	0										Ortiz, Lucino RSC
5	1	Ironworker	8										Ramon, Salvador RSC
6	1	Ironworker	8										Gabino, Juan RSC
7	1	Ironworker	8										Aguirre, Gonzalo RSC
8	1	Ironworker	8										Nunez, Miguel RSC
9	1	Ironworker	8										Wachtler, Lee RSC
10	1	Ironworker	8										Quiroz, Victor RSC
11	1	Ironworker	8										Quiroz, Fermin RSC
12	1	Ironworker	8										Flores-Alejandre, Salvador RSC
13	1	Ironworker	8										Canton, Joseph RSC

Weather: Overcast, clear, cold, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC finished installing vertical #25 rebars hairpins in voided area.
- RSC installed in transverse direction #43 rebar on top of top mat for support.
- RSC installed #25 horizontal rebars in southwest corner.
- RSC continue installing skin reinforcement on the north face of W2.
- RSC continue working on PT. See M. Bruce diary for details.

REC'D '09 JAN-06 #008295

46-02


NOTES:

Office

- Wrote diaries.
- Misc job related office tasks.
- Continue to prepare for up coming concrete pour.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep