

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 695
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 905
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/7//2008

Inspectors Hours	Start	2100	Stop	2400
Shift Hours	Start	2100	Stop	2400

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge) Overtime hours								IDLE OR DOWN	Name	Contractor
1	1	General Foreman	0									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	2									Greenlee, Tim	RSC
4	1	Ironworker	2									Quiroz, Victor	RSC

Weather: Night time, cold, damp, Hi 65 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC on site during concrete pour 4 on rebar/duct watch/repair.

NOTES:

- I observed no problems during the first two hours of pour 4.
- ABF is on site to direct pour; Conco is onsite to pump and place concrete. DCI is working casting concrete cylinders for testing. Cemix is delivering concrete from Amador plant in San Francisco.
- Worked 2 hours overtime to cover concrete pour.

Inspector:

Pamela Gagnier

Trans Engineer (C)/Asst. Struct. Rep

46.02

REC'D '09 JAN-06 #008296