

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **10/24/08**

NIGHTWORK **FRIDAY**

Shift Hrs Start **6:30** Stop **17:00**
Engineer's Hrs Start **7:30** Stop **17:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2 & Skyway	7-day const. cal.: 681	Weather: Sunny & Mild
Remark:	Project work day: 891	70F - 75F

Description of Operation: Placement of Reinforcing Steel, working on Panel Forms, Ducts, & Cooling Pipes

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							REMARKS		Prime / Sub
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT	RT				Name	Classification		
Pier E2												
		Pile Driver	8.00	2.00					Terry Cronk	General Foreman	p	
		Pile Driver	8.00	2.00					Ed Mendoza	Journeyman	p	
		Pile Driver	8.00	2.00					Jason Mallock	Journeyman	p	
		Pile Driver	8.00	2.00					Alan Briney	Journeyman	p	
		Pile Driver	8.00	2.00					Luke Paulk	Journeyman	p	
		Pile Driver	8.00	2.00					Ben Neal	Foreman	p	
		Laborer			8.00				Jon Van Brusslen	Foreman	S	
		Iron worker			8.00				Regis Garcia	Journeyman	S	
		Iron worker			8.00				Jose Cervantes	Journeyman	S	
		Iron worker			8.00				Jose Juarquie	Journeyman	S	
		Iron worker			8.00				Jorge Lopez	Journeyman	S	
		Iron worker			8.00				Roberto Berber	Journeyman	S	
		Iron worker			8.00				Juan Serano	Journeyman	S	
		Iron worker			8.00				Daniel Gomez	Journeyman	S	
		Iron worker			8.00				Jose Torres	Journeyman	S	
		Iron worker			8.00				Eduardo Sanchez	Journeyman	S	
		Iron worker			8.00				Byron Contreras	Laborer	S	
		Deck Engineer	8.00	2.00					Ryan Oku	Journeyman	p	
		Operator	8.00	2.00					Kevin Fitzgerald	Journeyman	p	
		Oiler	8.00	2.00					Doug Greene	Apprentice	p	
		Operator	8.00	2.00					Mark Mom	Journeyman	p	
		Oiler	8.00	2.00					Kevin Alger	Journeyman	p	
		Ringer Barge #1	8.00	2.00					Manitowac Crane			
		Ringer Barge #2	8.00	2.00					Manitowac Crane			
002062		Lincoln Electric							Vantage 500	6008088		
002083		Lincoln Electric							Vantage 500	6008091		
002068		MQ Power Generator							Whisperwatt 25	6007939		
002069		MQ Power Generator							Whisperwatt 25			
		Honda 115 Horse Skiff										
002075		Ingersoll Rand P185R										
Skyway												
		Pile Driver	8.00						Leo Vega	Foreman	p	
		Pile Driver	8.00						Karl Nisley	Journeyman	p	

JAN-06 #008310

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **10/24/08**
 NIGHTWORK **FRIDAY**
Shift Hrs Start 6:30 Stop 17:00
Engineer's Hrs Start 7:30 Stop 17:30

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2 & Skyway				7-day const. cal.: 681		Weather: Sunny & Mild	
Remark:				Project work day: 891		70F - 75F	
	Pile Driver	8.00			Harry Wheat	Journeyman	p
	Pile Driver	8.00			Kim June	Journeyman	p
	Pile Driver	8.00			Richard Yambao	Apprentice	p
	Lincoln Electric			8	Vantage 500	768-50-4005	
	Lincoln Electric			8	Vantage 500	468-50-4009	
2381	MQ Power Generator			8	Whisperwatt		
2381	MQ Power Generator			8	Whisperwatt		

The work at the cross beam continued today almost exactly similar to the way it was conducted yesterday.



As shown in the photos above, the panel forms on the South side are all buttoned up as reported yesterday and the crew continues to install the 1" bolts through the panel forms by cutting them to size (the bolts wear longer than required). Moreover, the placement of # 43s & 57s continued today above the 3rd layer of the longitudinal #25 T-heads.

Also, the ABF crew continued with the splicing of the ducts for the anchor bolts of the bearing/shear assemblies. These bearings are located on either side of the South column and the shear key they worked on is the one closer to the South column. The installation of the thermal control cooling pipes continues as well.

Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT:	INSPECTION

Saman Soheili
Saman Soheili

ASR/CT
Title