

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**  
Date the Shift Began: **10/29/08**  
 NIGHTWORK **WEDNESDAY**  
Shift Hrs Start **6:30** Stop **17:00**  
Engineer's Hrs Start **7:30** Stop **17:30**

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: Pier E2	7-day const. cal.: 686	Weather: Sunny & Mild
Remark:	Project work day: 896	

Description of Operation: Placement of Reinforcing Steel, ducts, cooling pipes & Activities in relation to the forming of the cross beam

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.							CONTRACTORS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	38		48		IDLE OR DOWN/ ELSEWHERE	Prime	REMARKS		Prime / Sub
			RT	OT	RT			Name	Classification		
		Pier E2						American Bridge / Fluor JV			
		Pile Driver	8.00	2.00				Terry Cronk	General Foreman	p	
		Pile Driver	8.00	2.00				Ben Neal	Foreman	p	
		Pile Driver	8.00	2.00				Ed Mendoza	Journeyman	p	
		Pile Driver	8.00	2.00				Jason Matlock	Journeyman	p	
		Pile Driver	8.00	2.00				Alan Briney	Journeyman	p	
		Pile Driver	8.00	2.00				Luke Paulk	Journeyman	p	
		Pile Driver			8.00			Byron Contreras	Laborer	p	
		Laborer			8.00			Jon Van Brusslen	Foreman	S	
		Iron worker			8.00			Regis Garcia	Journeyman	S	
		Iron worker			8.00			Jose Cervantes	Journeyman	S	
		Iron worker			8.00			Jose Juarque	Journeyman	S	
		Iron worker			8.00			Jorge Lopez	Journeyman	S	
		Iron worker			8.00			Roberto Berber	Journeyman	S	
		Iron worker			8.00			Juan Serano	Journeyman	S	
		Iron worker			8.00			Daniel Gomez	Journeyman	S	
		Iron worker			8.00			Jose Torres	Journeyman	S	
		Iron worker			8.00			Eduardo Sanchez	Journeyman	S	
		Deck Engineer	8.00	2.00				Ryan Oku	Journeyman	p	
		Operator	8.00	2.00				Kevin Fitzgerald	Journeyman	p	
		Oiler	8.00	2.00				Doug Greene	Apprentice	p	
		Operator	8.00	2.00				Mark Mom	Journeyman	p	
		Oiler	8.00	2.00				Kevin Alger	Journeyman	p	
		Ringer Barge #1	8.00	2.00				Manitowac Crane			
		Ringer Barge #2	8.00	2.00				Manitowac Crane			
002062		Lincoln Electric						Vantage 500	6008088		
002083		Lincoln Electric						Vantage 500	6008091		
002068		MQ Power Generator						Whisperwatt 25	6007939		
002069		MQ Power Generator						Whisperwatt 25			
		Honda 115 Horse Skiff									
002075		Ingersoll Rand P185R									
		Skyway									
		Pile Driver	8.00					Leo Vega	Foreman	p	
		Pile Driver	8.00					Karl Nisley	Journeyman	p	

11E8001 90-N-06 #008311

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **10/29/08**

NIGHTWORK **WEDNESDAY**

Shift Hrs	Start	6:30	Stop	17:00
Engineer's Hrs	Start	7:30	Stop	17:30

**ASSISTANT RESIDENT ENGINEER'S DAILY**

**BRIDGE**

**REPORT**

Location: Pier E2		7-day const. cal.: 686		Weather: Sunny & Mild			
Remark:		Project work day: 896					
	Pile Driver	8.00			Harry Wheat	Journeyman	p
	Pile Driver	8.00			Kim June	Journeyman	p
	Pile Driver	8.00			Richard Yambao	Apprentice	p
	Lincoln Electric			8	Vantage 500	768-50-4005	
	Lincoln Electric			8	Vantage 500	468-50-4009	
2381	MQ Power Generator			8	Whisperwatt		
2381	MQ Power Generator			8	Whisperwatt		



As can be seen by the pictures shown above, the push at the cross beam was to place the cooling pipes, extend the ducts for the 2 middle shearkey anchor bolts, in addition to erecting a panel on the West side of the cross beam. This was the work carried out by the ABF crew. This crew continued on installing the 1" bolts (acting as tie-rods) on the West side of the cross beam. The crew for RPS, continued with the placement of the transverse #43 bars that are placed above the 3rd row of the #25 T-heads as shown on the Plan sheet 512R1 (Sections A-A, B-B, AND C-C).

Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT:	INSPECTION

*Saman Soheili*  
Saman Soheili

ASR/CT  
Title