

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **10/30/08**

NIGHTWORK **THURSDAY**

Shift Hrs Start **8:00** Stop **4:00**  
Engineer's Hrs Start **8:00** Stop **4:00**

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location:	7-day const. cal.: 687	Weather:
Remark:	Project work day: 897	

Description of Operation:

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						CONTRACTORS		
			ITEM NO. >>						Prime	American Bridge / Fluor JV	
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	38	38	48				Sub #1	Regional Steel	
			Structural Concrete, Bridge	Structural Concrete, Bridge	Bar Reinforcing Steel (Bridge)				IDLE OR DOWN/ ELSEWHERE	Sub #2	
			RT	OT	RT				Sub #3		
									Sub #4		
									Sub #5		
									REMARKS		
									Name	Classification	Prime / Sub
		Pier E2									
		Pile Driver	8.00	2.00					Terry Cronk	General Foreman	p
		Pile Driver	8.00	2.00					Ben Neal	Foreman	p
		Pile Driver	8.00	2.00					Ed Mendoza	Journeyman	p
		Pile Driver	8.00	2.00					Jason Matlock	Journeyman	p
		Pile Driver	8.00	2.00					Alan Briney	Journeyman	p
		Pile Driver	8.00	2.00					Luke Paulk	Journeyman	p
		Pile Driver			8.00				Byron Contreras	Laborer	p
		Laborer			8.00				Jon Van Brusslen	Foreman	S
		Iron worker			8.00				Regis Garcia	Journeyman	S
		Iron worker			8.00				Jose Cervantes	Journeyman	S
		Iron worker			8.00				Jose Juarquie	Journeyman	S
		Iron worker			8.00				Jorge Lopez	Journeyman	S
		Iron worker			8.00				Roberto Berber	Journeyman	S
		Iron worker			8.00				Juan Serano	Journeyman	S
		Iron worker			8.00				Daniel Gomez	Journeyman	S
		Iron worker			8.00				Jose Torres	Journeyman	S
		Iron worker			8.00				Eduardo Sanchez	Journeyman	S
		Deck Engineer	8.00	2.00					Ryan Oku	Journeyman	p
		Operator	8.00	2.00					Kevin Fitzgerald	Journeyman	p
		Oiler	8.00	2.00					Doug Greene	Apprentice	p
		Operator	8.00	2.00					Mark Mom	Journeyman	p
		Oiler	8.00	2.00					Kevin Alger	Journeyman	p
		Ringer Barge #1	8.00	2.00					Manitowac Crane		
		Ringer Barge #2	8.00	2.00					Manitowac Crane		
002062		Lincoln Electric							Vantage 500	6008088	
002083		Lincoln Electric							Vantage 500	6008091	
002068		MQ Power Generator							Whisperwatt 25	6007939	
002069		MQ Power Generator							Whisperwatt 25		
		Honda 115 Horse Skiff									
002075		Ingersoll Rand P185R									
		Skyway									
		Pile Driver	8.00						Leo Vega	Foreman	p
		Pile Driver	8.00						Karl Nisley	Journeyman	p

RESERVED FOR FINANCE #008312

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **10/30/08**

NIGHTWORK **THURSDAY**

Shift Hrs	Start	Stop
Engineer's Hrs	Start	Stop

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location:			7-day const. cal.: 687				Weather:			
	Pile Driver	8.00						Harry Wheat	Journeyman	p
	Pile Driver	8.00						Kim June	Journeyman	p
	Pile Driver	8.00						Richard Yambao	Apprentice	p
	Lincoln Electric					8		Vantage 500	768-50-4005	
	Lincoln Electric					8		Vantage 500	468-50-4009	
2381	MQ Power Generator					8		Whisperwatt		
2381	MQ Power Generator					8		Whisperwatt		

The following is a summary of all activities at this location:

- \*\*\*The erection of the panel forms continued at the West side of the E2 East;
- \*\*\*There is no reinforcement placement taking place today as the RPS crew is helping the ABF crew with the extension of the ducts for the anchor bolts;
- \*\*\*Installing cooling pipes per **Submittal 671**, E2 Thermal Control Plan;

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

*Saman Soheili*  
Saman Soheili

ASR/CT  
Title