



TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**  
Date the Shift Began: **11/13/08**  
 NIGHTWORK **THURSDAY**  
Shift Hrs Start 6:30 Stop 17:00  
Engineer's Hrs Start 7:30 Stop 18:00

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: Pier E2		7-day const. cal.: 701	Weather: AM: Foggy & Overcast
Remark:		Project work day: 911	PM: Sunny
002075	Ingersoll Rand P185R		
	Lincoln Electric	8	Vantage 500 768-50-4005
	Lincoln Electric	8	Vantage 500 468-50-4009
2381	MQ Power Generator	8	Whisperwatt

As shown in the following photos, the work at this location consisted of the following:

- \*\*\* Continue with the drilling of the panel forms for the purpose of installing tie rods;
- \*\*\* Continue with the installation of ducts for paths 1, 2, & 3 at the N. side of the cross-beam. Massoud & I checked the profile and found that the BC, MC, & EC on the profiles of these ducts to be within the 1" tolerance specified in RFI 1448;
- \*\*\* Continue building the walkway on the North side of the cross-beam;
- \*\*\* Placement of the #25 upper tie bars with a 90 & 135 degree hooks. These reinforcing steel were being placed on the South side of the cross beam;
- \*\*\* Working on the cap for the cross beam at the foot of Pier E2. This work is conducted by ABF;



Materials:

Insp. Hrs.	
REG:	INTERMITTENT
OT:	INSPECTION

*Saman Soheili*  
Saman Soheili

ASR/CT  
Title