

Job Stamp

04-0120F4
SFOBB SAS

Construction Calendar no.	706
Project working days no.	916
Date	11/18/2008
Inspectors Hours	Start 12:00 Stop 23:00
Shift Hours	Start 07:00 Stop 23:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C erection, Foundation C rock removal
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
CB KELSO	C	Derick Barge	8	3					TD
12-262	C	DB Crane	8	3					TD
Morty	C	Material Barge	8	3					TD
NM27633	C	325 DL Cat Excavator	8	3					TD
L-624	C	Light Tower	4						TD
L-627	C	Light Tower	4						TD
		Bud Germany	8						DB5 operator (Night Shift)
		Kurt Dilard	8						Pile Driver (Night Shift)
		Bonisue Coburn	8						Excavator operator (Night Shift)
		Alejandro A Perez	8						Pile Driver (Night Shift)
		Kevin Ingles	8						Pile Driver (Night Shift)
		Dan Clark	8						Captain (Night Shift)
		Dan Lopez	8						Deckhand (Night Shift)
		Bill White	3						Crane operator (Day Shift)
		Derick Edwards	3						Pile Driver (Day Shift)
		Joe Barato	3						Excavator operator (Day Shift)
		Matt Morton	3						Pile Driver (Day Shift)

Description of Operation:

- Daily activity of contractors
 - T.D. continues to remove rocks around Tower C (see Fig 1).
 - ABF continue to assemble tower C at Pier 7.
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.
- Note
 - At 13:00, I visited the barge at Pier 7 where ABF ironworkers assemble the tower C. I marked bolts, which doesn't follow the RCSC specification and mentioned Dan Dunn regarding it. He referred to Scott Tudor and called him. Ten minutes later, Scott and Chuck are on the barge. I explained what I am doing and why I marked the bolts. ABF aggrress that the bolts I marked need to turned more to satisfy the requirement. However, ABF claims that ABF didn't complete the pretensioning yet. Then, I mentioned that it is not desirable to check the bolts, which, you claim, are not done yet. I asked Scott Tudor how and when I could know you are done and then I can come out to check the bolts. Chuck suggests to call him to see the progress of the works. There is another suggestion that ABF write down any letter indicating that you are done, e.g. ABF OK.
 - Attend a T.T. meeting from 13:30 to 14:30.
 - 2 ½ hours O.T.

REC'D 09 JAN 06 #008325

46-02



Fig 1

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep