

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	708		
Project working days no.	918		
Date	11/20/2008		
Inspectors Hours	Start	07:00	Stop 15:30
Shift Hours	Start	06:30	Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C erection, Foundation C rock removal
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	4100W	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	8						ABF
544D-10	R	Gradall Forklift							ABF
	1	Ed Meyer	8						ABF Foreman (erection)
	1	Carlos Valverde	8						ABF Foreman (bolt)
	1	Matt Chamberlain	8						ABF Iron worker
	1	James Sturgeon	8						ABF Iron worker
	1	Serina Laffeur							ABF Iron worker
	1	David Lucero	8						ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Jerry Kubala, Jr.	8						ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Ernesto Fresquez	8						ABF Iron worker
	1	Casey Lux	8						ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF erected the lower portion of the Tower C east line (see Figs 1 and 2).
 - T.D. continues to remove rocks around Tower C (see Fig 3).
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.

- Note
 - Notice that bolts at the splice zone are untorqued (see Figs 4 and 5). Talked to Scott Tudor and James Sturgeon that the bolts pretensioned cannot be reused at 8:30. They know about it and plan to replace the bolts.
 - Have a conversation with Mark and Art regarding the reuse of the bolts and get a confirmation that the A490 bolts can't be reused if they are pretensioned.
 - Mark, Art, Francis and Laura are on-site, because contractors are not following BCDC permit. See their diaries for more information and decision made.

46-02

