

Job Stamp 04-0120F4 SFOBB SAS

Construction Calendar no.	712		
Project working days no.	922		
Date	11/24/2008		
Inspectors Hours	Start	07:00	Stop 16:30
Shift Hours	Start	06:30	Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower C erection, Foundation C rock removal
Weather	HI: 67 F Low: 51 F Partly cloudy

Equipment and/or labor			Hours – ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	Liebherr LR 1300							ABF
006-18-4293	C	Ingresoll Compressor							ABF
481-93-6013	R	Gnie Boom lift							ABF
544D-10	R	Gradall Forklift							ABF
	1	Ed Meyer	8						ABF Foreman (erection)
	1	Carlos Valverde	8						ABF Foreman (bolt)
	1	Matt Chamberlain							ABF Iron worker
	1	James Sturgeon							ABF Iron worker
	1	Serina Lafleur							ABF Iron worker
	1	David Lucero							ABF Iron worker
	1	Mike Naday	8						ABF Iron worker
	1	Jerry Kubala, Jr.							ABF Iron worker
	1	Alex Bartlett	8						ABF Iron worker
	1	Ernesto Fresquez	8						ABF Iron worker
	1	Casey Lux							ABF Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF moved 4100W crane to the barge (see Figs 1 and 2).
 - ABF continue to pretension bolts at E3 thru E4 trusses (see Fig 3) and set up walk-ways (see Fig 4).
 - T.D. continues to remove rocks around Tower C (see Figs 5 and 6).
 - See Mark Vilcheck and Art Pannu's diaries for contractors' activities and comments.
- Note
 - Attend a staff meeting from 08:00 to 08:45.
 - Communicate with Carlos regarding blocking walk-way, because it is not safe (Fig 7).
 - Talked to Carlos regarding the inspection. I asked him to provide an access sometime next week, which is convenient for you. He told me that he will give an access to me.

46.02



Fig 1



Fig 2



Fig 3



Fig 4



Fig 5



Fig 6



Fig 7

Inspector:
SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep