

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 771
Project Work Day No. 981
Date **01/22/2009**
Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron Gilpatrick	ABF
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnsen	ABF
14	1	Crane Operator	8									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver									off	Kenneth Reynolds	ABF
17	1	Pile Driver/Labor	8									Jamal Whitney	ABF
17	1	Pile Driver/Labor	8									Ed Mendoza	ABF
18	1	Labor	8									Joseph Ruiz	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF, top
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF, top
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Rain- heavy to drizzle, High 68F Low 48F.

Description of Operation:

Since it rained heavily in the morning, the Iron Workers left around 7:30 AM.

The rains turned to drizzle around 8 AM and ABF continued working.

They are working on fabrication of various block outs for #76 rods for the Deviation Saddle support rods.

ABF is doing odd jobs of clean up, organizing and bring the house to order for the next pour.

Additional Work at or outside of the W2 Site:

- CC Myers continues excavating foundation for support columns for removing part of old bridge. They are installing 2nd layer of rock bolts on the sides of the proposed excavation.

Lalit Mathur, P.E. *L Mathur*

Trans Engineer (D)/Asst. Struct. Rep