

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 726

Project Work Day No. 936

Date 12/08/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

| | | HOURS - ITEM NO. | | | | | | | | | | | | |
|-------------------------|----------|--|-----------|---------------|-----------|----------------|--------------------------------|--|--|--|------|--------------|-----------------|------------|
| EQUIPMENT AND/OR LABOR: | | Cross beam form & pump tower | Over Time | Rebar Placing | Surveying | PT & HTR ducts | Pipes for chiller and concrete | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | NO. MEM. | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | Name | Contractor |
| | | E2 - FOOTING | | | | | | | | | | | | |
| 1 | | Foreman | 8 | | | | | | | | | | Terry Cronk | ABF |
| 1 | | Pile Driver | 8 | 4 | | | | | | | | | Luke Pualk | ABF |
| 1 | | Pile Driver | 8 | | | | | | | | | | Kim Jon | ABF |
| 1 | | Pile Driver | 8 | | | | | | | | | | Ed Mendoza | ABF |
| 1 | | Pile Driver | 8 | | | | | | | | | | Jamal Whitney | ABF |
| 1 | | Foreman | | 4 | | | 8 | | | | | | Leo Vega | ABF |
| 1 | | Pile driver | | | | | 8 | | | | | | Harry Wheat | ABF |
| 1 | | Pile Driver | | | | | 8 | | | | | | Carl Niesly | ABF |
| 1 | | Crane Operator | 8 | | | | | | | | | | Mike | ABF |
| 1 | | Oiler | 8 | | | | | | | | | | Kavin Alger | ABF |
| 1 | | Laborer | 8 | | | | | | | | | | Byron Contreras | ABF |
| 1 | | Compressor | | | | | | | | | | | ingersolrand | ABF |
| 1 | | D.B. Crane | | | | | | | | | | | Manitowoc | ABF |
| 1 | | Skiff | | | | | | | | | idle | | Lobell | ABF |
| 1 | | Flexy float | | | | | | | | | | | | ABF |
| 2 | | Motor pump | | | | | | | | | | | | |
| 1 | | Water Chiller with generator | | | | | | | | | | | | |
| 1 | | Baker tank | | | | | | | | | | | | |
| 1 | | Barge | | | | | | | | | | | Westar 1 | ABF |
| 2 | | Welding Machine | | | | | | | | | idle | | Lincoln | ABF |
| 4 | | Generator | | | | | | | | | | | 25 - 100 KW | ABF |

Weather: Clear 60 F

Description of Operation:


E2 Footing

1. Releasing bolts and diagonal supports from the cross beam form.
2. Removing concrete pipes from skyway deck and pedestrian bridge.
3. Removing temporary platform and steel plates from skyway deck.
4. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep