

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 733

Project Work Day No. 943

Date 12/15/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

HOURS - ITEM NO.														
EQUIPMENT AND/OR LABOR:		Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS		
Equip. #	NO. MEAN											DESCRIPTION (Of Equipment or Labor)	Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Foreman	8										Ben Neal	ABF
	1	Pile Driver	8										Allan Briney	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Foreman					8						Leo Vega	ABF
	1	Pile driver					8						Harry Wheat	ABF
	1	Pile Driver					8						Carl Niesly	ABF
	1	Crane Operator	8										Jeff Scott	ABF
	1	Oiler	8										Kavin Alger	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff								idle			Lobell	ABF
	1	Flexy float												ABF
	2	Motor pump												
	1	Water Chiller with generator												
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine								idle			Lincoln	ABF
	4	Generator											25 – 100 KW	ABF

Weather: Clear 65 F

Description of Operation:

E2 Footing

1. Releasing bolts and supports from the cross beam form.
2. Removing temporary walkway and guardrails from skyway deck.
3. Removing chiller's pipe line from skyway to E2 falsework.
4. Removing chill water manifolds and disconnecting the chill water hoses.
5. Removing tarps and blankets and stripping cap from at North side of cross beam.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep