

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 730
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 940
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/12/2008

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

		HOURS - ITEM NO.									
EQUIPMENT AND/OR LABOR:		REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN									DESCRIPTION (Of Equipment or Labor)	Name

Description of Operation:

Erect Temporary Towers: Jack North Node Tower F From Ugly Barge And Lower To Position

This morning the North node of Tower F is being jacked from the Ugly Barge and the barge is being removed from underneath. This operation took a couple hours. Once the frame was being solely supported by the jacks, it was lowered into final position utilizing the surveyors to achieve the proper elevation. This was done while Thanh Le was observing the operation. See Thanh's diary for more details.

Welding of the connection plates began once the elevation was achieved. This continued throughout the night shift.





OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.