

Job Stamp

04-0120F4  
SFOBB SAS

Construction Calendar no.

735

Project working days no.

945

Date

12/17/2008

Inspectors

Start

08:00

Stop

17:30

Hours

Shift Hours

Start

06:30

Stop

17:30

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A, B and C erections
Weather	HI: 51 F Low: 35 F Cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	4100W crane	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift							ABF
	1	Jeff Scott	8	2					ABF crane operator
	1	Ed Meyer	8	2					ABF Foreman (erection)
	1	Carlos Valverde	8	2					ABF Foreman (bolt)
	1	Matt Chamberlain	8	2					ABF Iron worker
	1	James Sturgeon	8	2					ABF Foreman (erection)
	1	David Lucero	8	2					ABF Iron worker
	1	Mike Naday	8	2					ABF Iron worker
	1	Jerry Kubala, Jr.	8	2					ABF Iron worker
	1	Alex Bartlett	8	2					ABF Iron worker
	1	Casey Lux	8	2					ABF Iron worker
	1	Ernesto Fresquez	8	2					ABF Iron worker
	1	Jason Kent	8	2					ABF Iron worker

#### Description of Operation:

- Daily activity of contractors
  - ABF erected the first piece of the tower CW (see Figs 1 and 2)
  - See Mark Vilcheck's diary for contractors' activities and comments.
- Note
  - Filled out CEM-3701 for temporary towers.
  - 1 hour O.T.



Fig 1



Fig 2

RECT 09 JAN 28 #008446

Inspector:

SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep