

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 734
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 944
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/16/2008

Weather: Partly cloudy and cold

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8											
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY				IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)									
		Traylor Dutra									Name Contractor

Description of Operation:
Erect Temporary Towers: Tower F Bridge Installation

First thing in the morning a tug boat brought out the 217 barge that has the bridge on it that spans the North and South frames of Tower F. Steve Carpenter told me that they will install the bridge between 0900 and 1100 hours. I let Thanh Le know of this and he will have the diary for the day today.

By the end of the morning the bridge was in place, but there was some concern about how much the North node was moving around with the current. In the afternoon the crew spent time picking and placing the battered 42" diameter piles on the East and West side of the frame to help stabilize the structure. They were able to install 2 of the 6 piles by the end of the day and plan to install the remaining 4 piles tomorrow morning and vibrate them down as well. Courtney Cacace from the Environmental group for Caltrans was informed by Thanh at the end of the day.

Most of the afternoon I spent in the office reviewing the pay estimate for this month, #32. I was also reviewing the Change Order #13 revision. Apparently the first submittal did not include the sub contractor markup of 7%.

OVERTIME: Accrued 2 hours of overtime today covering the contractors hours.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.

REC'D 09 JAN 29 #008459