

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 736
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 946
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/18/2008

Weather: Partly cloudy and cold

Inspectors Hours Start 0630 Stop 1600

Shift Hours Start 0630 Stop 1700

ASSISTANT STRUCTURE REP.  
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	REMARKS
Equip. #	NON MEM	DESCRIPTION (Of Equipment or Labor)										
		Traylor Dutra										Name Contractor

**Description of Operation:**  
**Erect Temporary Towers: Tower F Pile Bottom Install**

Throughout the morning the contractor rehandled the piles they planned to stab today. They already stabbed the 42" piles on the East and West sides of the North node of Tower F. Today they were hoping to stab the 48" piles on the North and South sides of the frame. Before they could pick and stab them though, they had to position them on the barge. This took a little longer than they wanted, so there was no vibratory hammer used today. By the end of the day they were able to install five of the eight piles, but did not use the vibro hammer. They will install the remaining three piles tomorrow morning and vibrate them down. They wanted to do this because the North frame was moving with the currents, and the bridge had not been drilled and bolted yet, so it was moving around making drilling accurately difficult.

See Thanh Le's diary for details on the operation.

Throughout the day I worked on pay estimate #32 and CCO #13.

OVERTIME: Accrued 1 hour of overtime today covering the contractors hours.

**Inspector:**

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.