

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 737
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 947
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/19/2008

Weather: Partly cloudy and cold

Inspectors Hours Start 0700 Stop 1530

Shift Hours Start 0630 Stop 1600

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8												REMARKS	
Equip. #	NON-FEEM-N	DESCRIPTION (Of Equipment or Labor) Traylor Dutra	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name Contractor	
EQUIPMENT AND/OR LABOR:													

Description of Operation:
Erect Temporary Towers: Tower F Pile Bottom Install

This morning I worked on finalizing pay estimate #32 and CCO #13. Once this was completed I was informed by Thanh Le that the contractor planned to have some workers work 8 hours and others work 10 hours. For the day, Thanh observed them vibrating down the last of the bottom portions of the piles on the North and South sides of the North node, Piles F101 – F104 and F109 – F112. In total, 8 piles were driven today. Once they finished with this, they moved the DB-5 back to pier 7 in preparation of the unloading of the barge that is due to arrive next week with the temporary towers and a truss section as well.

Thanh informed me that the grouting of the annuli on the North node of Tower F will begin this upcoming Monday December 22, 2008. They will pour the plug first, followed by the rest of the pour the next day.

See Thanh Le's diary for details on the operation.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.