

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 740 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 950 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 12/22/2008 |

Weather: Partly cloudy and cold

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0700 | Stop | 1530 |
| Shift Hours | Start | 0630 | Stop | 1600 |

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

| HOURS - ITEM NO. 8 | | | | | | | | | | | REMARKS | |
|-------------------------|---------|--|---------|----------|-------------|-----------|--|--|--|--------------|-----------------|------------|
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | REGULAR | OVERTIME | DOUBLE TIME | NIGHT PAY | | | | IDLE OR DOWN | Name Contractor | |
| | | | | | | | | | | | Name | Contractor |
| EQUIPMENT AND/OR LABOR: | | | | | | | | | | | | |
| | | Traylor Dutra | | | | | | | | | | |
| | | | | | | | | | | | | |

Description of Operation:

Erect Temporary Towers: Grout Plugs in Plumb Piles TTFN

This morning the Big Digger was still at pier 7 preparing to be brought out to the field for the grouting operation later today. The DB-5 was also at pier 7 to clean up the rig for the holiday break the crew will take. After the 8:00 AM Temp Tower meeting this morning the Big Digger was being brought to the North node of Tower F for grouting. They will pour just the plugs on the 4 plumb piles today and pour the rest of the annular spaces tomorrow to the top.

Attended the 8:00 AM Temp Tower meeting this morning.

Reviewed Submittals and Workplans for the Temp Towers.

See Thanh Le's diary for details on the operation.

OVERTIME: No overtime accrued today.

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.