

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 754
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 964
Form HC-10A (Rev. 6/80)	04-0120F4	Date	1/5/2009

Weather: Slight rain and cold

Inspectors Hours Start 0630 Stop 1500

Shift Hours Start 0630 Stop 1200

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8											REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY					IDLE OR DOWN	Name	Contractor	
		Traylor Dutra												
EQUIPMENT AND/OR LABOR:														

Description of Operation:

Erect Temporary Towers: Mobilize to TTFN for Pile Splicing

The DB-5 was moved out to Temp Tower F, North for pile splicing to begin on the East and West battered piles. The issue with pile driving during the month of January was brought up in the Monday morning meeting. By late morning I was told not to stop the pile splicing or the pile driving scheduled for later this week.

I spoke with Steve Carpenter from Traylor Dutra about the work being done this week. He said they planned to splice three piles by Thursday morning, then drive them down, monitoring via PDA. This of course will depend on their progress during the next two days.

He also said there is no definite plan for grouting. They would like to get all of the piles down first, then grout afterwards.

Reviewed plans and specs in the morning as well as get caught up on car tags, time sheets, and Lotus Notes.

OVERTIME:

Inspector:

Jason Wilcox

Transportation Engineer (D)/Asst. Structure Rep.