

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 722
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 932
Form HC-10A (Rev. 6/80)	04-0120F4	Date	12/04/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										Name Contractor
1	1	General Foreman	8									Bognaes, Bob RSC
2	1	Ironworker	8									Greenlee, Tim RSC
3	1	Foreman	0									Lobatos, Julian RSC
4	1	Ironworker	0									Pelayo, Jose RSC
5	1	Ironworker	0									Rodriguez, Jose RSC
6	1	Ironworker	8									Garcia, Reyes RSC
7	1	Ironworker	0									Rodriguez, Ernesto RSC
8	1	Ironworker	0									Wachtler, Lee RSC
9	1	Ironworker	0									Arroyo, Fidel RSC
10	1	Ironworker	8									Quiroz, Victor RSC
11	1	Ironworker	8									Quiroz, Fermin RSC
12	1	Ironworker	8									Ortiz, Lucino RSC
13	1	Ironworker	0									Vazquez, Renaldo RSC
14	1	Ironworker	0									Dennison, Andrew RSC

Weather: Overcast (am), partly cloudy (pm), cold, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing top #25 horizontal rebars L1 in voided slope area w/90 angle on east/west end.
- RSC placing #25V08 in northwest corner.
- RSC performing misc. task – cleaning up tie wire etc.

NOTES:


•

Office

- Wrote diaries.
- Attended pre-pour meeting with ABF for pour 5.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep