

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 757
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 967
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/08/2009

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Regular	OT								IDLE OR DOWN	Name	Contractor
		Big Digger barge	0											
		DB # 5 Marine barge	8											
		APE 600 Vibration hammer	8											
		Delmag 100 - Diesel hammer	0											
		Superintendant	8	2									Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2									Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2									Adams Price	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	2									Ventura Ochoa	Traylor Dutra
		Operator	0	0									Theo Roth	Traylor Dutra
		Pile driver Journeyman	0	0									Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	2									Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0									Bradley Mc Marley	Traylor Dutra
		Pile driver Journeyman	8	2									Lee Tucker	
		Pile driver Journeyman	8	0									Danny Vega	Traylor Dutra
		Pile driver Journeyman	8	2									Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	0	0									Jake Lavas	Traylor Dutra
		Pile driver Journeyman	0	0									Gary Lewis	Traylor Dutra
		Operator	8	2									Bud Germany	Traylor Dutra
		Operator	0	0									Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	0									Travis Logsdon	Traylor Dutra
		Operator	0	0									Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2									Richard Hilbert J.	Traylor Dutra
		Pile driver Journeyman	8	2									Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	2									Richard Hilbert	Traylor Dutra
		Pile driver Journeyman	0	0									Randall Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

**Description of Operation:**

**1. Temporary Tower F – Pile driving and splicing TTF North .**

**Activities:**

1. Office work:
  - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
  - Safety meeting at 0800
2. Field work:
  - DB 5 crew continued pile splicing on TTF North, pile F120 was 90% completed.
  - Michael Johnson and Gary Ehrsam from Smith Emery were present for QA/QC welding inspection.
  - Andrew Erthum from CWI consultant was present for QC transition to replace Gary Erhsam from Smith Emery.
  - Sean Hanser and Erin Brodie from SRS consultant were present for mammal monitoring.
  - Michael Johnson performed UT test on pile F121 at 1107.
  - Manuel Reyes from KCB was present for pile driving monitoring.
  - DB5 crew performed vibration operation by using APE 600 such as:
    - F121: to level of 63m at top of the annulus.
    - F119: to level of 62.00m at top of the annulus.
    - F118: vibration hammer broken down.
3. Conversation and discussion:
  - a. Sean Hayden responded about criteria to cut loose the crane during splicing operation such as:  
The fill material in the tension side of the weld is 20" of half way of the weld.
4. Overtime reason:  
Work two hours overtime for construction observation because contractor worked overtime.

Thanh V Le

Trans Engineer (D)/Asst. Struct. Rep



\_UT test approval



Vibration operation