

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 765
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 975
Form HC-10A (Rev. 6/80)	04-0120F4	Date	01/16/2009

Inspectors Hours	Start	0900	Stop	1730
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Regular	OT							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Big Digger barge	8										
		DB # 5 Marine barge	8										
		APE 600 Vibration hammer	8										
		Delmag 100 - Diesel hammer	0										
		Superintendant	8	2								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	2								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	2								Adams Price	Traylor Dutra
		Operator	8	2								Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	2								Ventura Ochoa	Traylor Dutra
		Operator	0	0								Theo Roth	Traylor Dutra
		Pile driver Journeyman	0	0								Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	2								Robert Utley	Traylor Dutra
		Pile driver Journeyman	0	0								Bradley Mc Marley	Traylor Dutra
		Pile driver Journeyman	8	2								Lee Tucker	
		Pile driver Journeyman	0	0								Danny Vega	Traylor Dutra
		Pile driver Journeyman	0	0								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	8	2								Jake Lavas	Traylor Dutra
		Pile driver Journeyman	0	0								Gary Lewis	Traylor Dutra
		Operator	0	0								Bud Germany	Traylor Dutra
		Operator	0	0								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	2								Travis Logsdon	Traylor Dutra
		Operator	8	2								Kurt Dillard	Traylor Dutra
		Pile driver Apprentice	8	2								Richard Hilbert J.	Traylor Dutra
		Pile driver Journeyman	0	0								Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	2								Richard Hilbert	Traylor Dutra
		Pile driver Journeyman	0	0								Randall Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.


Description of Operation:

1. Temporary Tower F – Pile driving and splicing TTF North .

Activities:

1. Office work:
 - Review plans, special provisions, RFI and ABF submittals for TTF and TTG
2. Field work:
 - DB 5 crew performed pile splicing today: F103 completed and UT, F111 was 80% completed.
 - Michael Johnson from Smith Emery) and Andrew Arthur (from CWI) were present for QA/QC welding inspection.
 - Big Digger crew installed friction collars at bottom sleeves at batter piles for TTF South.
 - Driven schedule as following:
 - a. F104: (1234- 1259) finished at 69.25m at top of the annulus.
 - b. F101: (1335-1405) finished at 68.00m at top of the annulus.
 - c. F112: (1502-1535) finished at 67.35m at top of the annulus.
3. Conversation and discussion:
4. Overtime reason:

Thanh V Le



Trans Engineer (D)/Asst. Struct. Rep