

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 719

Project Work Day No. 929

Date 12/01/2008

Shift Hours Start 6:30 Stop 5:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & HTR ducts	Pipes for chiller							IDLE OR DOWN	Name	Contractor
		E2 - FOOTING															
1		Foreman	8	2												Ben Neal	ABF
1		Foreman	8	2												Terry Cronk	ABF
1		Pile Driver	8	2												Allan Briny	ABF
1		Pile Driver	8	2												Luke Pualk	ABF
1		apprentice	8	2												Jamal Whitney	ABF
1		Pile Driver	8	2												Ed Mendosa	ABF
1		Pile driver	8	2												Andy Adams	ABF
1		Pile Driver	8	2												Kim Jon	ABF
1		Foreman		2				8								Leo vega	ABF
1		Pile driver		2				8								Harry Wheat	ABF
1		Pile driver		2				8								Henry Wheat	ABF
1		Pile Driver		2				8								Carl Niesly	ABF
1		Pile Driver		2				8								Keny Raynolds	ABF
1		Pile Driver	8	2												Jessy Johnson	ABF
1		Surveyor		2		8										Terry Danis	ABF
1		Surveyor		2		8										Chris Roberts	ABF
1		Pile driver	8	2												Richard Yambao	ABF
1		Crane Operator	8													Mark Mom	ABF
1		Oiler	8													Kavin Alger	ABF
1		Iron Worker			8											Jon Van Brusselen	Regional Steel
1		Iron Worker			8											Regis garcia	Regional Steel
1		Iron worker				8										Daniel gomez	Regional Steel
1		Iron worker			8											Jose Juarque	Regional Steel
1		Iron worker			8											Robert Berber	Regional Steel
1		Iron worker				8										Edvarado sanchez	Regional Steel
1		Iron worker			8											Jorge Lopez	Regional Steel
1		Laborer	8	2												Byron Contreras	ABF
1		Compressor														ingersolrand	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF

