

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 720
Project Work Day No. 930
Date 12/02/2008
Shift Hours Start 6:30 Stop 7:00
Inspector Shift 6:30 AM to 7:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & HTR ducts	Pipes for chiller				IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING												
	1	Foreman	8	4									Ben Neal	ABF
	1	Foreman	8	4									Terry Cronk	ABF
	1	Pile Driver	8	4									Allan Briny	ABF
	1	Pile Driver	8	4									Luke Pualk	ABF
	1	apprentice	8	4									Jamal Whitney	ABF
	1	Pile Driver	8	4									Ed Mendosa	ABF
	1	Pile driver	8	4									Andy Adams	ABF
	1	Pile Driver	8	4									Kim Jon	ABF
	1	Foreman		4				8					Leo vega	ABF
	1	Pile driver		4				8					Harry Wheat	ABF
	1	Pile Driver		4				8					Carl Niesly	ABF
	1	Pile Driver		4				8					Keny Raynolds	ABF
	1	Pile Driver	8	4									Jessy Johnson	ABF
	1	Surveyor		4		8							Terry Danis	ABF
	1	Surveyor		4		8							Chris Roberts	ABF
	1	Pile driver	8	4									Richard Yambao	ABF
	1	Crane Operator	8										Mark Mom	ABF
	1	Oiler	8										Kavin Alger	ABF
	1	Iron Worker			8								Jon Van Brusselen	Regional Steel
	1	Iron Worker			8								Regis garcia	Regional Steel
	1	Iron worker				8							Daniel gomez	Regional Steel
	1	Iron worker			8								Jose Juarque	Regional Steel
	1	Iron worker			8								Robert Berber	Regional Steel
	1	Iron worker				8							Edvarado sanchez	Regional Steel
	1	Iron worker			8								Jorge Lopez	Regional Steel
	1	Laborer	8	4									Byron Contreras	ABF
	1	Laborer	8	4									Rigoberto Carroen	ABF
	1	Laborer	8	4									George McNiel	ABF
	1	Laborer	8	4									Tony Creighton	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF

1	Skiff										idle	Lobell	ABF
1	Flexy float												ABF
1	Barge											Westar 1	ABF
2	Welding Machine										1 idle	Lincoln	ABF
1	Baker tank												
1	Water chiller with generator												
2	Motor pump												
2	Generator											25 KW	ABF

Weather: Clear 60 F

Description of Operation:

E2 Footing

1. arranging # 43 vertical T headed bars at pier columns.
2. filling baker tank with water and testing chilled water system for leakage.
3. Surveyors checking the alignment and elevation of high-tension rod's ducts.
4. Alignment of high-tension rod's duct for shear and bearing keys continued today.
5. Setting embed plates for cross beam's guardrail.
6. Setting thermal control system.
7. Installing embed 1520 X 63 mm temporary anchor rods at South side of cross beam according to RFI 1489 R0.
8. Miscellaneous work..
9. I worked 4 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou

 Trans Engineer (C)/Asst. Struct. Rep