

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No 734

Project Work Day No. 944

Date 12/16/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete					IDLE OR DOWN	Name	Contractor
		1													
		<b>E2 - FOOTING</b>													
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Luke Paulk	ABF
	1	Pile Driver	8											Allan Briney	ABF
	1	Pile Driver	8											Ed Mendoza	ABF
	1	Pile Driver	8											Richard Yambao	ABF
	1	Pile Driver	8											Jamal Whitney	ABF
	1	Foreman						8						Leo Vega	ABF
	1	Pile driver						8						Harry Wheat	ABF
	1	Pile Driver						8						Carl Niesly	ABF
	1	Crane Operator	8											Jeff Scott	ABF
	1	Oiler	8											Kavin Alger	ABF
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle		Lobell	ABF
	1	Flexy float													ABF
	1	Baker tank													
	1	Barge												Westar 1	ABF
	2	Welding Machine										idle		Lincoln	ABF
	3	Generator												25 - 100 KW	ABF

Weather: Clear 65 F

**Description of Operation:**

**E2 Footing**

1. Releasing bolts and supports from the cross beam cap form.
2. Removing chiller's pipe line from skyway to E2 falsework.
3. Removing tarps and blankets and opening cap from tie down bolts.
4. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep