

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 692
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 902
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/04/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										Name Contractor
1	1	General Foreman	0									Bognaes, Bob RSC
2	1	Assistant General Foreman	8									Ortiz, Juan RSC
3	1	Foreman	8									Greenlee, Tim RSC
4	1	Ironworker	8									Almon, Robert RSC
5	1	Ironworker	8									Arrieta, Prudencio RSC
6	1	Ironworker	8									Gabino, Juan RSC
7	1	Ironworker	8									Gonzalez, Miguel RSC
8	1	Ironworker	8									Wachtler, Lee RSC
9	1	Ironworker	0									Arroyo, Fidel RSC
10	1	Ironworker	8									Quiroz, Victor RSC
11	1	Ironworker	8									Quiroz, Fermin RSC
12	1	Ironworker	8									Flores-Alejandre, Salvador RSC
13	1	Ironworker	8									Lobatos, Julian RSC

Weather: Cloudy, cold, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC started working on punch list items for rebar and PT – south side.
- RSC continue installing skin reinforcement on the north face.
- RSC started placing L14 & L15 #25 horizontal rebar between column cages and void area – north side.
- RSC started placing #29 horizontal bars at bottom vertical voided area wall – north side.
- RSC started building west wall placing #25V08 rebars – north side.
- RSC continue working on PT north side. See M. Bruce diary for details.


NOTES:

- Provided copy of plan sheets for PT grillage to Lee with RSC for the north side PT work.

Office

- Wrote diaries.
- Misc job related office tasks.
- Continue to prepare for up coming concrete pour.
- Review & responded to email.

Inspector:

Pamela Gagnier  ~~Trans-Engineer (C)/Asst. Struct. Rep~~