

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 693
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 903
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/05/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
Equ ip. #	N O . M E N	DESCRIPTION (Of Equipment or Labor)  Regional Steel											
1	1	General Foreman	0									Bognaes, Bob	RSC
2	1	Assistant General Foreman	8									Ortiz, Juan	RSC
3	1	Foreman	8									Greenlee, Tim	RSC
4	1	Ironworker	8									Almon, Robert	RSC
5	1	Ironworker	8									Arrieta, Prudencio	RSC
6	1	Ironworker	8									Gabino, Juan	RSC
7	1	Ironworker	8									Gonzalez, Miguel	RSC
8	1	Ironworker	8									Wachtler, Lee	RSC
9	1	Ironworker	0									Arroyo, Fidel	RSC
10	1	Ironworker	8									Quiroz, Victor	RSC
11	1	Ironworker	8									Quiroz, Fermin	RSC
12	1	Ironworker	8									Flores-Alejandre, Salvador	RSC
13	1	Ironworker	8									Lobatos, Julian	RSC

Weather: Cloudy, cold, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue working on punch list items for rebar and PT – south side.
- RSC continue installing skin reinforcement on the north face.
- RSC continue placing #25 horizontal rebar, working on L13, between column cages and void area – north side.
- RSC continue working on PT north side. See M. Bruce diary for details.

NOTES:


- Reminded T. Greenlee and B. Bedwell the #25 horizontal rebars are placed on same slope as W2 beam pour 5 – 5 inches / 10 feet.

Office

- Wrote diaries.
- Misc job related office tasks.
- Attended weekly concrete meeting with ABF and TYLin.
- Continue to prepare for up coming concrete pour.
- Review & responded to email.

Inspector:

Pamela Gagnier



Trans Engineer (C)/Asst. Struct. Rep