

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 700
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 910
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/12/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor) Regional Steel											
												REMARKS	
												Name Contractor	
1	1	General Foreman	8										Bognaes, Bob RSC
2	1	Assistant General Foreman	0										Ortiz, Juan RSC
3	1	Foreman	8										Greenlee, Tim RSC
4	1	Ironworker	0										Almon, Robert RSC
5	1	Ironworker	8										Ramon, Salvador RSC
6	1	Ironworker	8										Magana, Roberto RSC
7	1	Ironworker	0										Gonzalez, Miguel RSC
8	1	Ironworker	0										Wachtler, Lee RSC
9	1	Ironworker	8										Arroyo, Fidel RSC
10	1	Ironworker	0										Quiroz, Victor RSC
11	1	Ironworker	0										Quiroz, Fermin RSC
12	1	Ironworker	0										Flores-Alejandre, Salvador RSC
13	1	Ironworker	0										Lobatos, Julian RSC

Weather: Overcast, cold, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC splicing #25 horizontal rebars layers L15 – L13.
- RSC started placing #25 horizontal rebars layer L12.
- RSC torqued 2 #43L5T02 using torque wrench 2007/253086.


NOTES:

- Assisted RSC with #25 horizontal rebar layout – 5" per 10'

Office

- Wrote diaries.
- Misc job related office tasks.
- Attended weekly concrete meeting with ABF and TYLin.
- Review & responded to email.

Inspector:

Pamela Gagnier  Trans Engineer (C)/Asst. Struct. Rep