

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 702
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 912
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/14/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS
Equip. #	NO. MEEN	DESCRIPTION (Of Equipment or Labor)										
		Regional Steel										Name Contractor
1	1	General Foreman	8									Bognaes, Bob RSC
2	1	Assistant General Foreman	0									Ortiz, Juan RSC
3	1	Foreman	8									Greenlee, Tim RSC
4	1	Ironworker	0									Almon, Robert RSC
5	1	Ironworker	8									Ramon, Salvador RSC
6	1	Ironworker	8									Magana, Roberto RSC
7	1	Ironworker	0									Gonzalez, Miguel RSC
8	1	Ironworker	0									Wachtler, Lee RSC
9	1	Ironworker	8									Arroyo, Fidel RSC
10	1	Ironworker	8									Quiroz, Victor RSC
11	1	Ironworker	8									Quiroz, Fermin RSC
12	1	Ironworker	8									Ortiz, Lucino RSC
13	1	Ironworker	8									Dennison, Andrew RSC

Weather: Sunny, mild, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing transverse ducts with ABF survey assistance.
- RSC finished L13 and started placing #25 horizontal rebars layer L12 between columns and voided area.
- RSC started placing #25 horizontal rebars layer L11 in southwest corner.
- RSC started placing #25V08 rebar in sloped void forms.
- RSC started placing PT grillage northwest corner.

NOTES:


•

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep