

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 705
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 915
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/17/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel										Name	Contractor
1	1	General Foreman	8									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Ortiz, Juan	RSC
3	1	Foreman	8									Greenlee, Tim	RSC
4	1	Ironworker	0									Almon, Robert	RSC
5	1	Ironworker	8									Ramon, Salvador	RSC
6	1	Ironworker	8									Magana, Roberto	RSC
7	1	Ironworker	0									Rodriguez, Ernesto	RSC
8	1	Ironworker	8									Wachtler, Lee	RSC
9	1	Ironworker	8									Arroyo, Fidel	RSC
10	1	Ironworker	8									Quiroz, Victor	RSC
11	1	Ironworker	8									Quiroz, Fermin	RSC
12	1	Ironworker	8									Ortiz, Lucino	RSC
13	1	Ironworker	8									Dennison, Andrew	RSC

Weather: Sunny, mild, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing transverse ducts with ABF survey assistance.
- RSC continue L12 between columns and slope-voided forms.
- RSC continue placing #25 horizontal rebars layer L11 south end of beam.
- RSC continue placing #25V07, V08 rebar in west wall between slope void forms and deviation saddle.
- RSC continue placing PT grillage northwest corner.
- RSC installing PT ducts. See M. Bruce diary for details.

NOTES:


- T. Greenlee ½ day in Tracey torqueing test bars for the project.

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'Pamela Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep