

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 706
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 916
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/18/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	Name Contractor	
Equ ip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											Name	Contractor
1	1	General Foreman	8										Bognaes, Bob	RSC
2	1	Assistant General Foreman	8										Lobatos, Julian	RSC
3	1	Foreman	8										Greenlee, Tim	RSC
4	1	Ironworker	8										Pelayo, Jose	RSC
5	1	Ironworker	8										Rodriguez, Jose	RSC
6	1	Ironworker	8										Magana, Roberto	RSC
7	1	Ironworker	8										Rodriguez, Ernesto	RSC
8	1	Ironworker	8										Wachtler, Lee	RSC
9	1	Ironworker	8										Arroyo, Fidel	RSC
10	1	Ironworker	8										Quiroz, Victor	RSC
11	1	Ironworker	8										Quiroz, Fermin	RSC
12	1	Ironworker	8										Ortiz, Lucino	RSC
13	1	Ironworker	8										Vazquez, Renaldo	RSC
14	1	Ironworker	8										Dennison, Andrew	RSC

Weather: Sunny, mild, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing continuity hard ducts with ABF survey assistance.
- RSC finish L12 between columns and slope-voided forms.
- RSC continue placing #25 horizontal rebars layer L11 south end of beam.
- RSC continue placing PT grillage northwest corner.
- RSC continue placing #25V07, V08 rebar in west wall between slope void forms and deviation saddle.
- RSC installing PT ducts. See M. Bruce diary for details.

NOTES:

•

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep