

| | | | |
|------------------------------|-----------|-----------------------|-------------|
| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 708 |
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 918 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | 11/20/2008 |

| | | | | |
|------------------|-------|------|------|------|
| Inspectors Hours | Start | 0630 | Stop | 1500 |
| Shift Hours | Start | 0630 | Stop | 1500 |

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|------------------|-------------------------------------|--|--|--|--|--|--|--|--|--------------|--------------------|------------|
| EQUIPMENT AND/OR LABOR: | | | Item 48 – Bar Reinforcing Steel (Bridge) | | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | NO. OF EQUIPMENT | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | | |
| Regional Steel | | | | | | | | | | | | Name | Contractor |
| 1 | 1 | General Foreman | 8 | | | | | | | | | Bognaes, Bob | RSC |
| 2 | 1 | Assistant General Foreman | 8 | | | | | | | | | Lobatos, Julian | RSC |
| 3 | 1 | Foreman | 8 | | | | | | | | | Greenlee, Tim | RSC |
| 4 | 1 | Ironworker | 8 | | | | | | | | | Pelayo, Jose | RSC |
| 5 | 1 | Ironworker | 8 | | | | | | | | | Rodriguez, Jose | RSC |
| 6 | 1 | Ironworker | 8 | | | | | | | | | Magana, Roberto | RSC |
| 7 | 1 | Ironworker | 8 | | | | | | | | | Rodriguez, Ernesto | RSC |
| 8 | 1 | Ironworker | 8 | | | | | | | | | Wachtler, Lee | RSC |
| 9 | 1 | Ironworker | 8 | | | | | | | | | Arroyo, Fidel | RSC |
| 10 | 1 | Ironworker | 8 | | | | | | | | | Quiroz, Victor | RSC |
| 11 | 1 | Ironworker | 8 | | | | | | | | | Quiroz, Fermin | RSC |
| 12 | 1 | Ironworker | 8 | | | | | | | | | Ortiz, Lucino | RSC |
| 13 | 1 | Ironworker | 8 | | | | | | | | | Vazquez, Renaldo | RSC |
| 14 | 1 | Ironworker | 8 | | | | | | | | | Dennison, Andrew | RSC |

Weather: Sunny, mild, dry soil, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC continue placing continuity hard ducts with ABF survey assistance.
- RSC started placing #36 horizontal rebars in east and west walls.
- RSC placing #25 horizontal rebars finishing layer L11 and continue with L10.
- RSC continue placing PT grillage.
- RSC installing PT ducts. See M. Bruce diary for details.

NOTES:


•

Office

- Wrote diaries.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep