

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 712
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 922
Form HC-10A (Rev. 6/80)	04-0120F4	Date	11/24/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			Item 48 – Bar Reinforcing Steel (Bridge)									IDLE OR DOWN	REMARKS
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)											
		Regional Steel											Name Contractor
1	1	General Foreman	8										Bognaes, Bob RSC
2	1	Assistant General Foreman	8										Lobatos, Julian RSC
3	1	Foreman	8										Greenlee, Tim RSC
4	1	Ironworker	8										Pelayo, Jose RSC
5	1	Ironworker	8										Rodriguez, Jose RSC
6	1	Ironworker	8										Magana, Roberto RSC
7	1	Ironworker	8										Rodriguez, Ernesto RSC
8	1	Ironworker	8										Wachtler, Lee RSC
9	1	Ironworker	8										Arroyo, Fidel RSC
10	1	Ironworker	8										Quiroz, Victor RSC
11	1	Ironworker	8										Quiroz, Fermin RSC
12	1	Ironworker	8										Ortiz, Lucino RSC
13	1	Ironworker	8										Vazquez, Renaldo RSC
13	1	Ironworker	8										Dennison, Andrew RSC

Weather: Foggy (am), sunny (pm), cold, Hi 60 F Lo 50 F.

Description of Operation:

ABF

- See L. Mathur and M. Bruce's diaries for labor, equipment and remarks.

Daily for Regional Steel

- RSC placing vertical PT ducts.
- RSC continue placing #36 horizontal rebars east and west face.
- RSC placing #25 horizontal rebars layer L7.
- RSC started place #25 vertical candy canes with survey assistance.
- RSC continue placing PT grillage.
- RSC installing PT ducts. See M. Bruce diary for details.

NOTES:


•

Office

- Wrote diaries.
- Attended weekly staff meeting.
- Misc job related office tasks.
- Review & responded to email.

Inspector:

Pamela Gagnier

A handwritten signature in blue ink, consisting of several loops and a long horizontal stroke at the bottom.

Trans Engineer (C)/Asst. Struct. Rep