

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 777

Project Work Day No. 987

Date **01/28/2009**

Shift Hours Start 7:00 Stop 3:30 PM

Inspector Shift 7:00 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.											REMARKS		
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)											
1	1	Gen. Foreman										Terry Cronk	ABF E2
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rigiberto Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver Foreman	8									Nigel Lohse	ABF
10	1	Pile Driver	8									Aaron Gilpatrick	ABF
11	1	Pile Driver	8									Andrew Adams	ABF
12	1	Pile Driver	8									Kurt Chaisson	ABF
13	1	Pile Driver	8									Jesse Johnasen	ABF
14	1	Crane Operator	8									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	8									Ross Scott	ABF
16	1	Pile Driver	8									Abasi Delley	ABF
17	1	Pile Driver	8									Kenneth Reynolds	ABF
17	1	Pile Driver/Labor	8									Jamal Whitney	ABF
17	1	Pile Driver/Labor	8									Ed Mendoza	ABF
18	1	Labor	8									Joseph Ruiz	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	8										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF, top
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF, top
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006											ABF deck
	1	MQ Whisper Watt 7000 549-20-4007											ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183	8									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Nice and sunny morning, High 63F Low 45F.

Description of Operation:

With most of the work complete on south side Pour 6, RSC is working installation of rebars on the north side of W2.

The work is also complete for installation of cooling pipes including connecting these to inlet and outlet manifolds.

These will be tested in 1 or 2 days.

ABF is working on Blockouts for Finger Joint location for W-Line Hinge K.


ABF is working on Blockouts around Vertical Tie Downs.

ABF continues to clean up work in the south side for pour scheduled for Jan 30, 2009.

ABF/RSC received a truck load of rebars for use on the north side Pour-6. These are HRC coupled #43 rebars, total weight 14985 KG, Shipping order no S02176. CT Lot no B203-027-09, signed by MET's Richard Ashbaugh on 1/27/09.

Additional Work at or outside of the W2 Site:

- CC Myers continues excavating foundation for support columns for removing part of old bridge. They are installing 2nd layer of rock bolts on the sides of the proposed excavation.
- ABF continues to erect Truss from Temporary Tower B to C along E-Line.
- Two sets of Tower Frame are being erected for Temporary Tower D along E-Line.
- The regular Concrete Meeting scheduled for Wednesday Morning was cancelled because of Pre-Pour Meeting of yesterday. Most of the items of the concrete Meeting were covered in that.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep