

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 779
Project Work Day No. 989
Date **01/30/2009**

Shift Hours Start 7:00 Stop 12
midnight with
8 hour
break

Inspector Shift 7:00 AM to 12 midnight &
continue with 4 hour break

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS	
Equip. #	N O · M E N	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
1	1	Gen. Foreman	4									Terry Cronk	ABF E2
2	1	Pile Driver	12									Tony Crieghton	ABF
3	1	Pile Driver	12									George Mcneil	ABF
4	1	Laborer	12									Jose Molina	ABF
5	1	Laborer	12									Rigiberto Campos	ABF
6	1	Pile Driver J/M	12									Audre Hudson	ABF
7	1	Pile Driver/Welder	12									Henry Wheat	ABF
8	1	Elevator Operator	12									Howard Schroyer	ABF
9	1	Pile Driver Foreman	12									Nigel Lohse	ABF
10	1	Pile Driver	12									Aaron Gilpatrick	ABF
11	1	Pile Driver	12									Andrew Adams	ABF
12	1	Pile Driver	12									Kurt Chaisson	ABF
13	1	Pile Driver	12									Jesse Johnasen	ABF
14	1	Crane Operator	12									Dale Thomas	ABF
15	1	Operator Apprentice/oiler	12									Ross Scott	ABF
16	1	Pile Driver	12									Abasi Delley	ABF
17	1	Pile Driver	12									Kenneth Reynolds	ABF
17	1	Pile Driver/Labor	12									Jamal Whitney	ABF
17	1	Pile Driver/Labor	12									Ed Mendoza	ABF
18	1	Labor	12									Joseph Ruiz	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005	12										ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009								8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8			ABF, top
	1	Lincoln Vantage Welding M/C 768-30-4014											ABF, top
	1	MQ Power Generator 220	10										ABF Main power

1	MQ Whisper Watt 7000 549-07-5006												ABF deck
1	MQ Whisper Watt 7000 549-20-4007												ABF
1	MQ Whisper Watt 7000 549-20-4044								8				ABF
1	Ingersoll Rand Air compressor 20-2183	18							8				ABF central
1	Ingersoll Rand Air Compressor 006-18-4293								8				ABF
1	Ingersoll Rand Air Compressor 185R								8				ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297								8				ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF deck power
1	Forklift Hertz Rental 544D-10	12											ABF
1	Pickup	12											ABF
1	Elevator	18											ABF

Weather: Nice and sunny morning, High 63F Low 45F.

Description of Operation:

With most of the work complete on south side Pour 6, RSC is working installation of rebars on the north side of W2.

ABF tested today cooling pipes.

ABF continues to clean up work in the south side for tonight's pour.

ABF's crane operated graded the site level with backhoe for concrete pumps, trucks etc. for tonight's pour.

The chiller is cooling the water. It was cooling water down by 2 degrees F.

ABF surveyors rechecking location of the Luminaire pedestal.

RSC has installed Luminaire pedestal.

I and Ron the Luminaire's reinforcement and found it to be OK.


ABF will work 12 hours shifts starting today.

The concrete pour started at 10 PM today and continued all night till next day morning.

Lalit worked 4 Hrs OT.

Additional Work at or outside of the W2 Site:

- CC Myers continues excavating foundation for support columns for removing part of old bridge. They are installing 2nd layer of rock bolts on the sides of the proposed excavation.
- ABF continues to erect Truss from Temporary Tower B to C along E-Line.
- Two sets of Tower Frame are being erected for Temporary Tower D along E-Line.

Lalit Mathur, P.E.  Trans Engineer (D)/Asst. Struct. Rep