

JOB STAMP

04-0120F4  
 04-SF-80-12.6/13.2  
 San Francisco Oakland Bay Bridge  
 Self Anchored Suspension Span

REPORT NO.	767	to	773	DATE	Jan 18 – January 24, 2009	S T W Th F S
SHIFT HOUR	START	Var.	STOP	Var.	TEMPERATURE	
WEATHER	Sunday	Foggy	Monday –	Tuesday –	Wednesday –	Partly Thursday – Friday – Partly Saturday –

**18 January**

No Work on Site

**19 January**

1. Reviewed email and PMIV Correspondence.
2. Finalized Draft letter for RFI 1605.
3. Completed entering the Submittal Data for the FCN Spreadsheet for FCN 87B and FCN 108 through 139. Also emailed Joy Concepcion to update her on this.
4. I forward Carol Choi's email to Jean-Louis to update him on the revised FCN status along with other additional data he should be aware of to make the necessary changes to the Module (See Attachment).
5. Checked Pamela Gagnier's values to verify if they were correct for Certificate of Compliance for payment to the Contractor. Found no issues.

**20 January**

1. Reviewed email and PMIV Correspondence.
2. Read some of the AWS code book.
3. Finalized Submittal 909 without having CRM, since the Contractor Sean Wichman is out in Korea for Audits.
4. Reviewed for Completeness for the following Submittal's: 983, 573, 223R04 and 732R03.
5. Updated Temp Tower Spreadsheet to include Submittal 977.

**21 January**

1. Reviewed email and PMIV Correspondence.
2. Read some of the AWS code book and Camber specification.
3. Reviewed RFI 1605R01. They included the Deflection Data Capacity Table that the Department requested.
4. Reviewed Preliminary Drawings for Submittal 915.
5. Updated the Submittal portion of the FCN Spreadsheet.

**22 January**

1. Reviewed email and PMIV Correspondence.
2. Finalized Submittal 573R05 and 223R04.
3. Reviewed Preliminary Drawings for Submittal 915.
4. Discussed Jessica Huang's email regarding the questions I emailed to Jean-Louis on January 19, 2009. Joy will send an email tomorrow responding to Jessica's comments.

**23 January**

1. Reviewed email and PMIV Correspondence.
2. Reviewed Preliminary Drawings for Submittal 915. Redlines should be completed by the end of the day. ABF, TY-Lin and CT agree that this submittal should go back to ZPMC ASAP. Contractor and designer have looked at it and generated their comments and TY-Lin will provide markups.
3. After my review of redlines for Submittal 915, I met with David Clover and Ramzi from TY-Lin to discuss the following:
  - I advised David to make certain that the cutouts where the Drainage Flumes will go are placed in the correct location. He reviewed and indicated that at PP35, the cutout for **TYPE 2 Drainage Flume** was placed incorrectly. Drawing was revised before it was given to Document Control.
  - I asked them about whether PB's redlines were also included in their lump sum attachments, they were not and they were not aware of them. Later today, David confirmed that **Sheets FSJ-002 and FSJ-003** was updated to include PB's comments.

Victor Altamirano SIGNATURE	<i>Victor Altamirano</i> 26-Jan-09	TITLE
Senior SIGNATURE	<i>Victor Altamirano</i> 2-17-2009	REC'D 09 FEB 17 #008842 Transportation Engineer / Assistant Struct. Rep.

**JOB STAMP**  
**04-0120F4**  
**04-SF-80-12.6/13.2**  
**San Francisco Oakland Bay Bridge**  
**Self Anchored Suspension Span**

- I asked Ramzi about the cope on the Diaphragm there were placed on the opposite direction (Refer to Sheet W2-SB1 (1/2), Section C-C). The bottom cope should be placed on the left side as shown on Contract Plans 890R02, Section B-B. Ramzi was not sure why this cope was put there, but he also did not see any issue with it being at either location. No change needed.

4. Reviewed Preliminary Drawings for Submittal 927.

**24 January**

No Work on Site

Victor Altamirano SIGNATURE *[Signature]* 26-Jan-09 TITLE

Senior SIGNATURE *[Signature]* 2-17-2009

Transportation Engineer / Assistant Struct. Rep.

Victor  
Altamirano/D04/Caltrans/CA  
Gov

01/19/2009 01:08 PM

To jlmeynier@integralvision.com

cc Keith Osantowski/D04/Caltrans/CAGov@DOT, Gary J  
Lai/D04/Caltrans/CAGov@DOT, Joy  
Concepcion/D04/Caltrans/CAGov@DOT

bcc

Subject Fw: QA -- RE: ABF-CAL-LTR-000722

Jean-Louis : *Please review this email and make the necessary changes to the Module. Let me know if you have any questions.*

1) The following is a list of FCN's that had their status revised:

FCN No.	Transmittal No. (TL / AFC)	TYLin Response
9	TL-07-0683	AAN
14	TL-07-0837	AAN
26	TL-08-0318	AAN
38	TL-08-0593	INC
60	TL-08-1175	INC

2) The following FCN includes an additional Transmittal Number (TL-00-0008) that I was not aware of:

FCN No.	Transmittal No. (TL / AFC)	TYLin Response
8	TL-00-0008	APP
	TL-07-0641	APP

3) Keep this FCN as FCN 41A.

4) Keep this FCN as FCN 75A.

5) Please note, there are two Transmittal Number for the following FCN:

FCN No.	Transmittal No. (TL / AFC)	TYLin Response
92	AFC-CAL-TRN-001401	INC
92	AFC-CAL-TRN-001415	APP

Thank you.

Victor Altamirano  
333 Burma Road  
Oakland, Ca 94607  
(510)-286-0496 (office)  
(510)-867-6155 (cell)

----- Forwarded by Victor Altamirano/D04/Caltrans/CAGov on 01/19/2009 12:17 PM -----

Victor  
Altamirano/D04/Caltrans/CA  
Gov

01/15/2009 07:16 AM

To "Carol Choi" <cchoi@tylin.com>

cc "Gary\_J\_Lai@dot.ca.gov" <Gary\_J\_Lai@dot.ca.gov>,  
"james.duxbury@tylin.com" <james.duxbury@tylin.com>,  
"Joy Concepcion (joy\_concepcion@dot.ca.gov)"  
<joy\_concepcion@dot.ca.gov>, "Keith Osantowski"

<keith\_osantowski@dot.ca.gov>, "marwan.nader@tylin.com"  
<marwan.nader@tylin.com>  
Subject RE: QA - - RE: ABF-CAL-LTR-000722

Great! Sounds like we were on the same page. Thanks Carol for your help. I will forward this email to Jean-Louis and have him make the changes.

Victor Altamirano  
333 Burma Road  
Oakland, Ca 94607  
(510)-286-0496 (office)  
(510)-867-6155 (cell)  
"Carol Choi" <cchoi@tylin.com>



"Carol Choi"  
<cchoi@tylin.com>  
01/15/2009 06:47 AM

To "Victor Altamirano" <victor\_altamirano@dot.ca.gov>  
cc "Gary\_J\_Lai@dot.ca.gov" <Gary\_J\_Lai@dot.ca.gov>, "james.duxbury@tylin.com" <james.duxbury@tylin.com>, "Joy Concepcion (joy\_concepcion@dot.ca.gov)" <joy\_concepcion@dot.ca.gov>, "Keith Osantowski" <keith\_osantowski@dot.ca.gov>, "marwan.nader@tylin.com" <marwan.nader@tylin.com>  
Subject RE: QA - - RE: ABF-CAL-LTR-000722

Victor:

You are correct. There appears to be two submissions of the same FCN. This happens very early on in the FCN process before the establishment of protocol.

We kept them as separate entries to keep track of our deliverables. Perhaps you can decide what would make sense for PMIV tracking.

---

Carol Choi, PE  
T.Y. Lin International

mobile (China): (+86) 138.1677.8261  
mobile (US): (+1) 415.205.9153  
email: [cchoi@tylin.com](mailto:cchoi@tylin.com)

---

**From:** Victor Altamirano [mailto:victor\_altamirano@dot.ca.gov]  
**Sent:** Thursday, January 15, 2009 1:52 AM  
**To:** Carol Choi  
**Cc:** Gary\_J\_Lai@dot.ca.gov; james.duxbury@tylin.com; Joy Concepcion (joy\_concepcion@dot.ca.gov); Keith Osantowski; marwan.nader@tylin.com  
**Subject:** RE: QA - - RE: ABF-CAL-LTR-000722