

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 757

Project Work Day No. 967

Date 01/08/2009

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

		HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:		Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS	
Equip. #	NO. MEAN											DESCRIPTION (Of Equipment or Labor)	Name
		E2 - FOOTING											
	1	Foreman	8									Ben Neal	ABF
	1	Foreman	8									Terry Cronk	ABF
	1	Pile Driver	8									Jamal Whitney	ABF
	1	Pile Driver	8									Luke Pualk	ABF
	1	Pile Driver	8									Leo Vega	ABF
	1	Pile Driver	8									Herry Wheat	ABF
	1	Pile Driver										Carl Niesly	ABF
	1	Pile Driver										Allen Briney	ABF
	1	Oiler	8									Kavin Alger	ABF
	1	Crane Operator	8									Joe	ABF
	1	Laborer	8									Byron Contreras	ABF
	1	Compressor										ingersolrand	ABF
	1	D.B. Crane										Manitowoc	ABF
	1	Skiff								idle		Lobell	ABF
	1	Flexy float											ABF
	1	Baker tank											
	1	Barge										Westar 1	ABF
	2	Welding Machine								idle		Lincoln	ABF
	3	Generator										25 – 100 KW	ABF

Weather: Cloudy 60 F

Description of Operation:

E2 Footing

1. Removing Tying coil rods from side forms of cross beam.
2. Removal of temporary walk way at west side of side form of cross beam.
3. Checking the dept of concrete blokage inside the high tension tube from the North end by insertion of a plastic pipe, the total length blocked by concrete is about 35 feet.
4. Miscellaneous work.
5. I attended safety meeting at 8 am.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep