

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **761**
Project Work Day No. **971**
Date **01/12/2009**
Shift Hours Start **6:30** Stop **3:00**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & HTR ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING												
	1	Foreman	8										Ben Neal	ABF
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Carl niesly	ABF
	1	Pile Driver	8										Richard Yambao	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Pile Driver	8										Luke Pualk	ABF
	1	Iron Workar	4										James Carriker	SDI
	1	Iron Workar	4										Randall Hill	SDI
	1	Iron Workar	4										Dave Schmidt	SDI
	1	Iron Workar	4										Erin Jones	SDI
	1	Laborer	8										David Kleanback	Conco
	1	Laborer	8										Seul Mezrano	Conco
	1	Laborer	8										Cesar Nolasco	Conco
	1	Mason	8										Jose Garza	Conco
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff									idle		Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle		Lincoln	ABF
	3	Generator											25 - 100 KW	ABF

Weather: Clear 65 F

Description of Operation:

E2 Footing

1. Removing Tying coil rods from side forms of cross beam.
2. Removal of side form from East side of cross beam. A streak of lose washed sand and gravel 4" to 6" wide at 2 feet of soffit deck is the result of broken cooling pipe during concrete pour.
3. Grinding and patching concrete at top of cross beam to obtain class A finish.
4. Cheaping and removing lose concrete from the sand streak on both side of cross beam.
5. Schawger davis' iron worker started to run high strength strand inside the lower left duct.
6. Miscellaneous work.
7. I attended in staff meeting at 8 am.
8. I worked 2 hours over time

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep