

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 762
Project Work Day No. 972
Date 01/13/2009
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete					IDLE OR DOWN	Name	Contractor
		1	E2 - FOOTING												
	1	Pile driver												Luke pualk	ABF
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Jamal Whitney	ABF
	1	Pile Driver	8											Ed Mendoza	ABF
	1	Pile Driver	8											Allen Briney	ABF
	1	Pile Driver	8											Carl niesly	ABF
	1	Pile Driver	8											Richard Yambao	ABF
	1	Pile Driver	8											Harry Wheat	ABF
	1	Foreman	8											Leo Vega	
	1	Iron Workar	4											Erin Jones	SDI
	1	Iron Workar	4											James Carriker	SDI
	1	Iron Workar	4											Randall Hill	SDI
	1	Iron Workar	4											Dave Schmidt	SDI
	1	Mason	8											Jose Garza	Conco
	1	Laborer	8											David Kleanback	Conco
	1	Laborer	8											Seul Mezrano	Conco
	1	Laborer	8											Cesar Nolasco	Conco
	1	Oller	8											Kavin Alger	ABF
	1	Crane Operator	8											Joe	ABF
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle		Lobell	ABF
	1	Flexy float													ABF
	1	Baker tank													
	1	Barge												Westar 1	ABF
	2	Welding Machine										idle		Lincoln	ABF
	3	Generator												25 – 100 KW	ABF

Weather: Cloudy 59 F

Description of Operation:

E2 Footing

1. Removing Tying coil rods from side forms of cross beam.
2. Removal of side form from East side of cross beam.
3. Grinding concrete at top of cross beam for applying Euco patch according the struction given in RFI 1602..
4. Cheaping and removing lose concrete from the sand streak on both side of cross beam.
5. Installing high strength strands inside the lower ducts.
6. Miscellaneous work.
7. I worked 2 hours overtime

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep