

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **768**
Project Work Day No. **978**
Date **01/19/2009**
Shift Hours Start **6:30** Stop **3:00**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEAN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
		E2 - FOOTING												
1		Pile driver											Luke pualk	ABF
1		Foreman	8										Terry Cronk	ABF
1		Pile Driver	8										Jamal Whitney	ABF
1		Pile Driver	8										Ed Mendoza	ABF
1		Pile Driver	8										Carl Niesly	ABF
1		Pile Driver	6										Richard Yambao	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Foreman	8										Leo Vega	ABF
1		laborer	8										Dave Schmidt	Conco
1		laborer	8										Cesar Nolasco	Conco
1		Oiler	8										Kavin Alger	ABF
1		Crane Operator	8										Joe Scott	ABF
1		Laborer	8										Byron Contreras	ABF
1		Compressor											ingersolrand	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Flexy float												ABF
1		Baker tank												
1		Barge											Westar 1	ABF
2		Welding Machine									idle		Lincoln	ABF
3		Generator											25 - 100 KW	ABF

Weather: Clear 60 F

Description of Operation:

E2 Footing

1. Removing plastic coupler used for tying coil rods for cross beam side form.
2. Saw cutting and chipping concrete around the rock pocket created by broken water pipe.
3. Chipping and removing loose concrete from the face of cross beam for class A finish.
4. Installing Parform and mounting protection pipe for water jetting blocked duct.
5. Prep. work for water jetting.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep