

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **772**  
Project Work Day No. **982**  
Date **01/23/2009**  
Shift Hours Start **6:30** Stop **3:00**  
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	6										Richard Yambao	ABF
	1	Pile Driver	6										Allen Briney	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Mason	8										Paul Stenko	Conco
	1	foreman	8										Doug Zeier	AWJ
	1	laborer	8										Jack Gilbert	AWJ
	1	laborer	8										Angus Borght	AWJ
	1	laborer	8										Mike Cruz	AWJ
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe Scott	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff									idle		Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle		Lincoln	ABF
	3	Generator											25 - 100 KW	ABF

**Weather:** Rainy 55 F

**Description of Operation:**

**E2 Footing**

1. Removing plastic coupler used for tying coil rods for cross beam side form.
2. Forming chiped rock pocket area at East face of cross beam.
3. Grinding concrete at top and face of cross beam for applying Euco Rapid Patch according the instruction given in RFI 1602.
4. Concrete pour, using Emaco S66 CI, for repairing the area damaged by broken water pipe at East and West side of cross beam.
5. Filling bolt-holes with Euco rapid patch material..
6. Water jetting continued today.
7. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep