

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **777**
Project Work Day No. **987**
Date **01/28/2009**
Shift Hours Start **6:30** Stop **3:00**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

			HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete					IDLE OR DOWN	REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)												Name	Contractor
		1													
		E2 - FOOTING													
	1	Foreman	8											Terry Cronk	ABF
	1	Pile Driver	8											Ed Mendoza	ABF
	1	Pile Driver	8											Carl Niesly	ABF
	1	Pile Driver	6											Richard Yambao	ABF
	1	Pile Driver	6											Allen Briney	ABF
	1	Pile Driver	8											Harry Wheat	ABF
	1	Pile Driver	8											Luke Paulk	ABF
	1	Foreman	8											Leo Vega	ABF
	1	Laborer	8											Rafael Onate	Conco
	1	Mason	8											Jose Garza	Conco
	1	Mason	8											Paul Stenko	Conco
	1	laborer	8											Jack Gilbert	AWJ
	1	laborer	8											Angus Borghat	AWJ
	1	laborer	8											Mike Cruz	AWJ
	1	Oiler	8											Kavin Alger	ABF
	1	Crane Operator	8											Joe Scott	ABF
	1	Laborer	8											Byron Contreras	ABF
	1	Compressor												ingersolrand	ABF
	1	D.B. Crane												Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF	
	1	Flexy float													ABF
	1	Baker tank													
	1	Barge												Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF	
	3	Generator												25 - 100 KW	ABF

Weather: Clear 65 F

Description of Operation:

E2 Footing

1. The Euco Rapid Patch applied on the face of cross beam are peeling off therefore, was rejected, and Conco is grinding it off the face of cross beam.
2. Filling bolt-holes with Euco rapid patch material.
3. Chipping around the exposed coil rods at East side of cross beam for repair.
4. Water jetting continued today approximately 22 feet of concrete inside of tube is removed.
5. I worked 2.00 hours overtime.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep