

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **778**  
Project Work Day No. **988**  
Date **01/29/2009**  
Shift Hours Start **6:30** Stop **3:00**  
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS			
Equip. #	NO. MEM.	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
		<b>1</b>												
		<b>E2 - FOOTING</b>												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	6										Richard Yambao	ABF
	1	Pile Driver	6										Allen Briney	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Mason	8										Paul Stenko	Conco
	1	foreman	8										Doug Zeier	AWJ
	1	laborer	8										Jack Gilbert	AWJ
	1	laborer	8										Angus Borghat	AWJ
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe Scott	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff									idle		Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle		Lincoln	ABF
	3	Generator											25 - 100 KW	ABF

Weather: Clear 65 F


**Description of Operation:**

**E2 Footing**

1. Filling bolt-holes with Euco rapid patch material.
2. Grout the pipes used to cover the coil rods for side form.
3. Grinding the applied Euco Rapid Patch off the West side face of the cross beam.
4. Chipping around the coil rod remaining in concrete at East side of cross beam for repair.
5. Water jetting continued today approximately 27 feet of concrete inside of tube is removed.
6. I attended safety meeting at 8.00 am.
7. I worked 2.00 hours overtime.
8. Miscellaneous work.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep