

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 780
Project Work Day No. 990
Date 01/31/2009
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
EQUIPMENT AND/OR LABOR:														
	1	E2 - FOOTING												
	1	Pile Driver	8										Luke Paulk	ABF
	1	foreman	8										Doug Zeier	AWJ
	1	laborer	8										Jack Gilbert	AWJ
	1	laborer	8										Angus Borght	AWJ
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane									idle		Manitowoc	ABF
	1	Skiff									idle		Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle		Lincoln	ABF
	3	Generator											25 - 100 KW	ABF

weather: Clear 65 F

Description of Operation:

E2 Footing

1. Water jetting continued today, approximately 37 feet of solid concrete inside of tube up to the tapered section is removed. There is about 10 feet of tapered section remaining which needs to be removed.
2. Removal of plastic pipes used for grout pour.
3. I worked 8 hours overtime.

ditional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep