

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No **782**
Project Work Day No. **992**
Date **02/02/2009**
Shift Hours Start **6:30** Stop **3:00**
Inspector Shift **6:30 AM to 3:00 PM**

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	6										Richard Yambao	ABF
	1	Pile Driver	6										Allen Briney	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Mason	8										Paul Stenko	Conco
	1	foreman	8										Doug Zeier	AWJ
	1	laborer	8										Jack Gilbert	AWJ
	1	laborer	8										Angus Borght	AWJ
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe Scott	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff									idle		Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine									idle		Lincoln	ABF
	3	Generator											25 - 100 KW	ABF

Weather: Clear 67 F

Description of Operation:

E2 Footing

1. Filling bolt-holes with Euco rapid patch material.
2. Grout pour in pipes used to cover the coil rods for side form.
3. Grinding Euco Rapid Patch off the West side face of the cross beam.
4. Class A finish, wet sagging and patching.
5. Water jetting is complete approximately 45 feet of concrete was cut and removed from inside of tube. The tube is open now, a chunk of concrete is stocked inside the tube, ABF is going to fish it out by inserting rags and using pressurized water.
6. Miscellaneous work.
7. I worked 2.00 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep