

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 792  
Project Work Day No. 1002  
Date 02/12/2009  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete					IDLE OR DOWN	Name	Contractor
	1	E2 - FOOTING													
1		Foreman	8											Terry Cronk	ABF
1		Pile Driver	8											Ed Mendoza	ABF
1		Pile Driver	8											Carl Niesly	ABF
1		Pile Driver	6											Richard Yambao	ABF
1		Pile Driver	6											Allen Briney	ABF
1		Pile Driver	8											Harry Wheat	ABF
1		Pile Driver	8											Luke Paulk	ABF
1		Foreman	8											Leo Vega	ABF
1		Laborer	8											Rafael Onate	Conco
1		Mason	8											Jose Garza	Conco
1		Laborer	8											Cesar Nolasco	Conco
1		Laborer	8											Seul Medrano	Conco
1		Mason	8											Paul Stenko	Conco
1		foreman	8											Erin Jones	SCH D
1		Liron worker	8											Ralph	SCH D
1		Ironworker	8												SCH D
1		Oiler	8											Kavin Alger	ABF
1		Crane Operator	8											Joe Scott	ABF
1		Laborer	8											Byron Contreras	ABF
1		Compressor												ingersolrand	ABF
1		D.B. Crane												Manitowoc	ABF
1		Skiff										idle	Lobell	ABF	
1		Flexy float													ABF
1		Baker tank													
1		Barge												Westar 1	ABF
2		Welding Machine										idle	Lincoln	ABF	
3		Generator											25 - 100 KW	ABF	

Weather: Clear 50 F

**Description of Operation:**

**E2 Footing**

1. Filling bolt-holes with Euco rapid patch material.
2. Grinding West side face of the crossbeam.
3. Class A finish, wet sagging and patching.
4. Capping tendon's anchor head and installing Grout hose on anchor head for grout pour.
5. Grout pour for stressed tendon started at 10.00 o'clock in the morning and continued till 2.00 in the afternoon.  
Totally 12 tendons were filled with grout.
6. Miscellaneous work.
7. I worked 8.00 hours overtime.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou

  
Trans Engineer (C)/Asst. Struct. Rep