

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

ITEM # 8, Erect E & W -line, Tower - "D" and E-Line Truss FSE9-FSE10-FSE11

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	AM - Overcast / +/-40°F, PM - Clear / +/-50°F	
									TIDE	
									AM - High	PM - High
	1	Ringer Barge - I (240' boom)	8						ABF a JV	
	1	Ringer Barge - II (260' boom)	8						ABF a JV	
006-18-4293	1	IR Compressor	8						ABF a JV	
549-07-5006	1	MultiEquip Genrator	8						ABF a JV	
006-18-4217		IR Compressor	8						ABF a JV	
	1	Forklift	8						ABF a JV	
Westar-II & XII, KRS 180-8, 318	4	Material Barge	8						ABF a JV	
Bethany M/ Britany/ Stela	3	Crew Boat	8						C&W Diving	
Solana	1	Tug Boat	8						Westar	
Hero	1	Tug Boat	8						C&W Diving	
WLDR - Frmn	1	Frank Brajkovich	8						ABF a JV (Welding)	
IRNW - Jrny	1	Ariesto Grandos	8						ABF a JV (Welding)	
WLDR - Jrny	1	Rich Bazewic	8						ABF a JV (Welding)	
WLDR - Jrny	1	Salvador Sandoval	8						ABF a JV (Welding)	
IRNW - Frmn	1	James Sturgeon	8						ABF a JV (Berth - 7)	
IRNW - Jrny	1	Casey Lux	8						ABF a JV (Berth - 7)	
IRNW-App.	1	Jermey Dolan	8						ABF a JV (Berth - 7)	
IRNW - Jrny	1	Matt Chamberlin	8						ABF a JV (Berth - 7)	
IRNW - Jrny	1	Mike Maday	8						ABF a JV (Berth - 7)	
IRNW - Jrny	1	Weston Woodring	8						ABF a JV (Berth - 7)	
IRNW - Frmn	1	Ed Meyer	8						ABF a JV (Erection)	
IRNW - Jrny	1	David Lucero	8						ABF a JV (Erection)	
IRNW - Jrny	1	Jerry Kubala	8						ABF a JV (Erection)	
IRNW-App.	1	Mathew Cochran	8						ABF a JV (Erection)	
IRNW - Jrny	1	Paulk Obra	8						ABF a JV (Erection)	
IRNW - Jrny	1	Stanley Dalie	8						ABF a JV (Erection)	
IRNW - Frmn	1	Calros Valverde	8						ABF a JV (Bolting/Erection)	
IRNW - Jrny	1	Barry Rothman	8						ABF a JV (Bolting/Erection)	
IRNW - Jrny	1	Declan Treanor	8						ABF a JV (Bolting/Erection)	
IRNW - Jrny	1	Ernesto Fresquez	8						ABF a JV (Bolting/Erection)	

REC'D 09 MAR-11 #009034


Signature

TE - Civil
Title

Arashdeep Pannu

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
-------------------------------------	------------------------

ITEM # 8, Erect E & W -line, Tower - "D" and E-Line Truss FSE9-FSE10-FSE11

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.						WEATHER	
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL		Idle or Down	TIDE	
									AM - High	PM - High
									REMARKS	
IRNW-App.	1	Ethan Kent	8							AM - Overcast / +/-40°F, PM - Clear / +/-50°F
IRNW - App.	1	Serina Lafleur	8							ABF a JV (Bolting/Erection)
OE - Jrny	1	Rodney Anderson	8							ABF a JV (Bolting/Berth - 7)
OE - Jrny	1	Deshing Bian	8							ABF a JV / Gantry Crane
OE - Jrny	1	Chris Rayne	8							ABF a JV (Berth - 7)
OE - Jrny	1	Jeff Scott	8							ABF a JV / RB - I
OE - Jrny	1	Ryan Oku	8							ABF a JV / RB - I
OE - Jrny	1	Daniel Martinez	8							ABF a JV / RB - I/Skiff
OE - Jrny	1	Kevin A	8							ABF a JV / RB - II
OE - Jrny	1	Michael Klien	8							ABF a JV / RB - II
CWI	1	Barry Drake	8							S & M

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

0700hrs - (Berth - 7) continue to weld & install ladders/landing platforms on E-line TT - "F" and spud piles.

0900hrs, move Ringer Barge -I and material barge with North Truss FEE9-FSE11 to TT-"D" site.

1200hrs, complete erection of North Truss FSE9-FSE11.

Observed that the manila rope under a "float" at NW corner of TT-"D" east bent was failed. Observed that Danny D was on site and he did not take any corrective action. The IRNW at that "float" noticed the problem and kind of jumped on the float a few times to make sure it was safe. The IRNW who were working from the float to make the Tower-Truss connection were tied off with their fall protection at all times.

Also observed that an IRNW walking up the ladder of the TT-"D" lost his hard hat, which fell in the water. The employee continued on his way up to the top and started working without any hard hat. There was a lot of work going overhead for this employee to get hurt from falling objects.

Again Danny D asked the crew boat crew to retrieve the hard hat from the water and leave it on top of T-1 footing, for the employee to retrieve when he came back. Danny D left the site with me on the crew boat without taking any corrective action for the second time.

Called Mark V and informed him of the safety violations and the contractors unwillingness to take corrective actions to prevent accidents.


Finish work on pre-assembled North and South Trusses FSE9-FSE10 and FSE10-FSE11 with splice connection.

Complete pre-tension of bolts at FSE10.

Continue, weld stiffener plates (20mm) under pedestal at PP-E34 & E38. S & M, CWI, QC on-site.

Barry D (S&M - CWI) informed me that he did not inspect any root passes on the welds but he did inspect the welds on the North Truss that was erected today. After the inspection yesterday, he had recommended additional fill and cover on the already welded stiffener plates. ABF had complied and he had approved. He was inspecting the stiffener plate welds on the South Truss today.

None of the welds on the Guy Wire Lugs on the North Truss were inspected.


 Signature

TE - Civil
 Title
 Arashdeep Pannu