



STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

LAN Engineering Consultant

Travis 3/13/2009

REPORT NO.	DATE		
812 {7-day} { + 210 Project Work Day}	March 04, 2009	M T W T F S S (DAY)	
NORMAL WORK HOUR:	WEATHER:		
START: 6:00AM STOP: 3:30PM	CLOUDY/SHOWERS/SUNNY		
LOCATION :			
Construction Field Office :	333 Burma Road, Oakland 94607		
Working Drawing Campus Office :	375 Burma Road, Oakland 94607		

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai
Senior Bridge Engineer

Office Work:

- ❖ Shop Drawing Priority Lists
 - Received the new OBG and Tower updated list from John Lyons. See attachment #1.
- ❖ Email Information Received:
 - Received the Updated 3D model of the East End OBG from TY LIN.
 - Received the fabrication inventory lists from Team China.
- ❖ Pull Boxes (A, B, C, D) Contract Sheet # 271 Fabrication/Acquisition Issue. Meeting Scheduled @ 10:00 AM WDC. (Caltrans – Design PB)
 - Received the minutes to the meeting from Sandra Michelotti today. See attachment #2.
- ❖ CRM Meeting on Submittal 915 Barrier railing lifts 1-6. (ABF/TYLIN/Caltrans). 1:00 PM – 3:45PM.
 - Covered the Eastbound OBG. Westbound was not covered in the meeting but similar.
- ❖ Teleconference with Team China. 3:00 PM
 - Unable to attend but sent out agenda and informed Bill Shedd.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@LANEngineering.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1600 @ Office / Time sheet total 8 hours regular

Attachments:

1. March 04, 2009 Teleconference Agenda.
2. Email on CCO# 55 Sheet 271 Meeting.

SIGNATURE

Name

Michael F. Travis

TITLE

Electrical Engineer – LAN Engineering

RECT 09 MAR 16 #009087

Attachment #1 (1/2)



Michael
Travis/HQ/Caltrans/CAGov
03/04/2009 03:10 PM

To Gina Rizzardo/D04/Caltrans/CAGov@DOT, Ken
Lee/D04/Caltrans/CAGov@DOT, Bill
Shedd/D04/Caltrans/CAGov@DOT, Martin
cc
bcc

Subject Teleconference Meeting Agenda March 04,2009

Attached is a copy of the agenda for March 04, 2009



Agenda: TEAM CHINA TELECONFERENCE AGENDA - March 04 2009.pdf

Michael Travis
SFOBB Construction Offices
Design Campus Building
375 Burma Road
Oakland Ca. 94607
Phone: 510-808-4618

Project Description: SAS SFOBB Project**EA #: 04-0120F4****Attachment #1 (2/2)****Attendees:**

Team Oakland: Michael Travis Bill Shedd Sandy Michelotti
 Grady Hart Tom Ho Martin Chandrawinata
 Saeed Shahmirzai Nick King Bill Shedd (Phone)

Team China: Gina Rizzardo (011-86-136-1187-1856)

TOD Complete: Scott Kennedy (011-86-150-2131-3938)
 Ken Lee (011-86-158-2142-2546)

Communication Channels:

- o Gmail Account (working) : Account ID: mep.china@gmail.com
- o FTP site working
- o Yahoo Messenger

Agenda:

- Equipment Requested by Team China:

- Paint Shop Status:

- MEP Penetrations / Issues:

- MEP Master Charts:
 - o Lifts 1-14 with segment column Draft – Poster FTP Site “Team Oakland-Michael Travis”. ** Updated 2.25.2009**

- Tower fabrication status:

- OBG fabrication status:

- Teleconference schedule:
 - o The next scheduled call will be on March 11, 2009.



Sandra
Michelotti/D04/Caltrans/CAGov

03/04/2009 02:53 PM

To Michael Travis/HQ/Caltrans/CAGov@DOT, Sharad
Patel/D04/Caltrans/CAGov@DOT, George
Boughosn/D04/Caltrans/CAGov@DOT, "Rocky Garcia"
cc Bill Shedd/D04/Caltrans/CAGov@DOT, Saeed
Shahmirzai/D04/Caltrans/CAGov@DOT
bcc

Subject CCO 55 Sheet 271 Meeting

History: This message has been replied to.

The below attachment is a list of issues that were addressed in the meeting yesterday. Please review and let me know if anything is missing or incorrect.



CCO 55 Sheet 271 Meeting.doc

Sincerely,
Sandra Michelotti
SFOBB--SAS
Cell 510-681-4275
Office 510-286-0514
Fax 510-286-0550

CCO 55 Sheet 271 Meeting
Caltrans & PB
March 3, 2009

Attendees:

Michael Travis – Caltrans
Sam Patel – Caltrans
Sandra Michelotti – Caltrans

George Bou-Ghosn – Caltrans
Rocky Garcia – PB
Nick King – PB

The following issues were discussed:

1. CCO 55
 - Sheet 271R4 will be removed from this CCO packet.
 - Sheet 271S5 will remain in this CCO packet.
 - RFI 729R0 will remain in this CCO packet. Some of the changes on sheet 82R1 are due to RFI 729R0.
2. CCO 61
 - Sheet 271R5 will be removed from this CCO packet.
3. CCO 70
 - Sheet 271RX will be included in this CCO packet. It will encompass RFI 729R0 plus RFI's 706R0, 707RX, and 726RX.
4. Fabrication of pull boxes A, B, C, and D on sheet 271
 - There is enough information in the Plans and Special Provisions to manufacture the pull boxes.