

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	810
Project Work Day No.:	1020
Date	03/02/2009
Inspectors Hours	Start 12:00 Stop 12:40
Shift Hours	07:00 15:30

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR – ABFJV

**Weather:** Rain with cool temperatures – Hi 58°F Low 50°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

ABF

- Continued to remove sloped forms used for the pour 1 base slab on the southeast side of the cap beam.
- Shipped water chiller and pump offsite since pour 6 north thermal control of the concrete is complete. Also removed the hoses from the manifolds and PVC water cooling pipes.
- Left the jobsite at noon due to the rainy weather.

**Office work:**

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Reviewed concrete and post-tensioning specifications.
- Wrote today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)