

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 814  
Project Work Day No. 1024  
Date **03/06/2009**  
Shift Hours Start 7:00 Stop 3:30 PM  
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman													Terry Cronk	ABF E2
2	1	Laborer	8												Jose Molina	ABF
3	1	Laborer	8												Rigiberto Campos	ABF
4	1	Pile Driver J/M	8												Audre Hudson	ABF
5	1	Pile Driver/Welder	8												Henry Wheat	ABF
6	1	Elevator Operator	8												Howard Schroyer	ABF
7	1	Pile Driver Foreman	8												Nigel Lohse	ABF
8	1	Pile Driver	8												Aaron Gilpatrick	ABF
9	1	Pile Driver	8												Andrew Adams	ABF
10	1	Pile Driver	8												Kurt Chaisson	ABF
11	1	Pile Driver	8												Jesse Johnasen	ABF
12	1	Crane Operator	8												Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8												Ross Scott	ABF
14	1	Pile Driver											8		Abasi Delley	ABF training
15	1	Pile Driver	8												Kenneth Reynolds	ABF
16	1	Pile Driver/Labor	8												Jamal Whitney	ABF
17	1	Pile Driver/Labor	8												Ed Mendoza	ABF
18	1	Labor	8												Joseph Ruiz	ABF
	1	Crane	8													ABF
	1	1 <sup>st</sup> Man Lift S-125														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005														ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009											8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4014														ABF
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006														ABF
	1	MQ Whisper Watt 7000 549-20-4007														ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831												ABF
1	Genie 541-4000N Flood Lights 536-40-7044												ABF
1	Genie 541-4000N Flood Lights 536-40-4839												ABF
1	Genie 541-4000N Flood Lights 536-40-4843												ABF
1	Genie 541-4000N Flood												ABF
1	Genie 541-4000N Flood												ABF
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Sunny morning with intermittent Rains all day. Temp 57 F, calm wind. Wet grounds, slippery.

**Description of Operation:**

ABF is working on post pour works.  
ABF has removed all blankets from the last pour.

ABF is working on clean up at ground.

ABF is removing form work on south side near the Deviation Saddle.  
ABF is burning the foam insulation near the deviation saddle. They were told not to burn the foam and damage the concrete.

**Additional Work at or outside of the W2 Site:**

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1. There remains lot of holes to be closed along the walkway between C and D.

Lalit Mathur, P.E. *X K Mathur* Trans Engineer (D)/Asst. Struct. Rep